

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 3rd QUARTER, CY 2019**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status	
					% of Completion	Total Cost Incurred to Date
<b>SOCIAL DEVELOPMENT</b>						-
Repair of the barangay Multi-Media and Reading Center (Senior Citizens Office ) of Barangay Macalong Asingan Pangasinan	Macalong, Asingan, Pangasinan	55,943.00	07.15.19	07.29.19	100%	55,943.00
Construction of Steel Staircase of Multi-purpose Building at Barangay Palaris, Asingan Pangasinan	Palaris, Asingan, Pangasinan	39,947.00	07.15.19	07.29.19	100%	39,947.00
Construction of CHB Lined Canal at Zone 1, Brgy. Baro, Asingan, Pangasinan	Baro, Asingan, Pangasinan	199,893.46	07.22.19	08.05.19	100%	199,893.46
Construction of comfort room and wash area for the STAC room at women's Center, Asingan Pangasinan	Asingan, Pangasinan	150,985.66	07.24.19	08.07.19	100%	150,985.66
Continuation of the construction of Multi-Purpose Hall at San Vicente West Asingan Pangasinan	San Vicente West, Asingan, Pangasinan	49,686.84	07.24.19	08.07.19	100%	49,686.84
Continuation of the construction of Multi-purpose hall at San Vicente West, Asingan Pangasinan	San Vicente West, Asingan, Pangasinan	199,530.40	07.24.19	08.07.19	100%	199,530.40
Repair of multi-purpose hall at Barangay Toboy Asingan Pangasinan	Toboy, Asingan, Pangasinan	99,599.72	07.24.19	08.07.19	100%	99,599.72
Concreting of road at River side Barangay Toboy Asingan Pangasinan	Toboy, Asingan, Pangasinan	99,902.04	07.24.19	08.07.19	100%	99,902.04
Construction of multi-purpose hall at Brgy. Cabalitian Asingan Pangasinan	Cabalitian, Asingan, Pangasinan	199,500.00	07.24.19	08.07.19	100%	199,500.00
Concreting of local access road at SITIO De Parte Ariston West, Asingan Pangasinan	Ariston West, Asingan, Pangasinan	199,864.00	07.25.19	08.08.19	100%	199,864.00
Construction of the expansion of Briquetting Machine area & MRF Office Asingan Pangasinan	Asingan, Pangasinan	199,552.00	07.25.19	08.08.19	100%	199,552.00

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 3rd QUARTER, CY 2019**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status	
					% of Completion	Total Cost Incurred to Date
Access Rd. at Aragaag Bantog, Asingan, Pang.	Bantog, Asingan, Pangasinan	199,989.48	07.22.19	08.05.19	100%	199,989.48
To payment of wheelbarrow to be used at Public Plaza and Public Market of Asingan Pangasinan	Asingan, Pangasinan	29,742.50	07.31.19	08.14.19	100%	29,742.50
To payment of equipment use for the maintenance of Public Plaza Hereto (water pump, brass cutter etc.)	Asingan, Pangasinan	28,300.00	08.01.19	08.15.19	100%	28,300.00
To payment of laying of 2 feet diameter R.C. Pipes (with flash board) Across Soloria St. to J. Millian St. at Poblacion East Asingan Pangasinan	Poblacion East, Asingan, Pangasinan	99,989.00	08.01.19	08.15.19	100%	99,989.00
To payment of construction of covered court at day Center at Brgy. Carosucan Norte, Asingan Pangasinan	Carosucan Norte, Asingan, Pangasinan	99,958.68	08.08.19	08.22.19	100%	99,958.68
To payment of construction of covered court at Health Center at Brgy. Carosucan Norte, Asingan Pangasinan	Carosucan Norte, Asingan, Pangasinan	99,920.68	08.08.19	08.22.19	100%	99,920.68
To payment for the concreting of Local Access road along zone 4 to zone 6 of Barangay Carosucan Norte Asingan Pangasinan	Carosucan Norte, Asingan, Pangasinan	24,934.50	08.13.19	08.27.19	100%	24,934.50
To payment of materials and labor for the Replacement of Water Closet Fixtures and Declogging of Municipal hall Comfort Room in the Municipality of Asingan	Asingan, Pangasinan	39,795.00	08.15.19	08.29.19	100%	39,795.00
To payment of materials and labor for the enhancement of Mayor's Office at Asingan Municipal Hall in this Municipality of Asingan Pangasinan	Asingan, Pangasinan	157,000.00	08.15.19	08.29.19	100%	157,000.00
To payment for the Siphoning Septic Tank (POZO Negro) of Female Comfort Room at Municipal Hall in this Municipality of Asingan, Pangasinan	Asingan, Pangasinan	35,000.00	08.16.19	08.30.19	100%	35,000.00

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 3rd QUARTER, CY 2019**

Pangasinan, Municipality of Asingan


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status	
					% of Completion	Total Cost Incurred to Date
To payment of wheelbarrow to be used at Municipal Cemetery	Asingan, Pangasinan	5,948.50	08.16.19	08.30.19	100%	5,948.50
To Payment for the Construction of Pathway for the Multi-Purpose hall of Barangay Cabalitian, Asingan Pangasinan	Cabalitian, Asingan, Pangasinan	49,910.00	08.23.19	09.06.19	100%	49,910.00
To payment for the Construction of Concreting of Local Access Road Along Sitio Departe Barangay Ariston West, Asingan Pangasinan	Ariston West, Asingan, Pangasinan	49,889.50	08.23.19	09.06.19	100%	49,889.50
to payment for the Construction of Comfort Room at Barangay Sobol Asingan Pangasinan	Sobol, Asingan, Pangasinan	49,960.00	08.23.19	09.06.19	100%	49,960.00
To payment for the Construction of Kitchen Facility of Multi-Purpose Building at Barangay Sanchez Asingan Pangasinan	Sanchez, Asingan, Pangasinan	49,968.00	08.23.19	09.06.19	100%	49,968.00
To payment of 1 Unit Brush Cutter and 1 Piece of String Handle	Asingan, Pangasinan	7,960.00	08.28.19	09.11.19	100%	7,960.00
To payment for the construction of Social Hall at Bobonan Asingan Pangasinan	Bobonan, Asingan, Pangasinan	199,509.00	08.28.19	09.11.19	100%	199,509.00
To payment of his contract for the Concreting and Backfilling of New Slaughterhouse at Brgy. Toboy, Asingan Pangasinan	Toboy, Asingan, Pangasinan	249,517.80	08.29.19	09.12.19	100%	249,517.80
To payment for the Materials and Labor for the Construction of Concrete Topping of the Farm to Market Road at Brgy. Palaris, Asingan Pangasinan	Palaris, Asingan, Pangasinan	199,791.45	09.05.19	09.19.19	100%	199,791.45
						-
						-
<b>ECONOMIC DEVELOPMENT</b>						

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 3rd QUARTER, CY 2019**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status	
					% of Completion	Total Cost Incurred to Date
<b>ENVIRONMENTAL MANAGEMENT</b>						

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MARJORIE V. TINTE**  
 Municipal Accountant

  
**ENGR. CARLOS F. LOPEZ, JR.**  
 Municipal Mayor