

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
SOCIAL DEVELOPMENT									
Construction of flooring of health center at Ariston East	Ariston East, Asingan	14,941.00	06.07.2015	14	20.07.2015	100%	14,941.00		
Installation of tiles for day care center at Poblacion West	Poblacion West, Asingan	49,395.50	06.07.2015	8	14.07.2015	100%	49,395.50		
Fabrication of movable canopy at San Vicente West	San Vicente West, Asingan	29,953.00	06.07.2015	14	20.07.2015	100%	29,953.00		
Repainting of school building at bobonan	Bobonan, Asingan	29,958.00	07.07.2015	1	08.07.2015	100%	29,958.00		
Improvement of two movable canopy at Sanchez	Sanchez, Asingan	39,520.00	13.07.2015	7	20.07.2015	100%	39,520.00		
Construction of stage ceiling at calepaan	Calepaan, Asingan	79,053.00	13.07.2015	7	20.07.2015	100%	79,053.00		
Fabrication of movable canopy for Toboy national high school	Toboy, Asingan	24,832.50	16.07.2015	12	28.07.2015	100%	24,832.50		
Construction of streetlights at Bantog	Bantog, Asingan	53,973.00	22.07.2015	6	28.07.2015	100%	53,973.00		
Construction of streetlights at Macalong	Macalong, Asingan	97,997.00	22.07.2015	12	28.07.2015	100%	97,997.00		
Repair of multipurpose hall at sobol elem school	Sobol, Asingan	11,770.00	28.07.2015	1	29.07.2015	100%	11,770.00		
Construction of school canteen ceiling at NRRES	Asingan	44,745.00	03.08.2015	13	16.08.2015	100%	44,745.00		

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Fabrication of movable canopy at Calepaan Community School	Calepaan, Asingan	24,772.50	11.08.2015	8	19.08.2015	100%	24,772.50		
Fabrication of movable canopy for Palaris Elem School	Palaris, Asingan	24,772.50	19.08.2015	7	30.08.2015	100%	24,772.50		
Construction of streetlights at bobonan	Bobonan, Asingan	199,303.56	20.08.2015	7	27.08.2015	100%	199,303.56		
Construction of streetlights at Toboy	Toboy, Asingan	199,308.94	27.08.2015	3	30.08.2015	100%	199,308.94		
Installation of streetlights at Ariston West	Ariston West, Asingan	27,805.00	02.09.2015	14	16.09.2015	100%	27,805.00		
Construction of Boundary Arch Phase I at Domanpot, Asingan, Pangasinan	Domanpot, Asingan	49,457.50	08.09.2015	8	16.09.2015	100%	49,457.50		
Construction of multi-purpose hall ceiling at Toboy	Toboy, Asingan	19,860.00	15.09.2015	13	28.09.2015	100%	19,860.00		
Terminal shed at Toboy	Toboy, Asingan	19,964.00	15.09.2015	13	28.09.2015	100%	19,964.00		
Improvement of multi-purpose hall at San Vicente West	San Vicente West, Asingan	19,901.00	15.09.2015	9	24.09.2015	100%	19,901.00		
Installation of streetlights at Ariston East	Ariston East, Asingan	19,948.50	15.09.2015	13	28.09.2015	100%	19,948.50		
Construction, Fabrication and installation of Door Grills at Don T. Bauzon Elem. School Asingan, Pangasinan	Asingan	34,520.00	24.09.2015	6	30.09.2015	100%	34,520.00		
Fabrication of movable canopy	Asingan	49,442.00	29.09.2015	1	30.09.2015	100%	49,442.00		

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
ECONOMIC DEVELOPMENT									
Construction of Multi-purpose pavement at Macalong	Macalong, Asingan	64,849.00	06.07.2015	14	20.07.2015	100%	64,849.00		
Materials for the construction of solar dryer at Baro	Baro, Asingan	37,350.00	07.07.2015	1	08.07.2015	100%	37,350.00		
Concreting of local access road at Domanpot	Domanpot, Asingan	49,796.00	13.07.2015	7	20.07.2015	100%	49,796.00		
Concreting of road shoulder at Pob East	Poblacion East, Asingan	33,796.50	14.07.2015	2	16.07.2015	100%	33,796.50		
Concreting of road shoulder at Zone I, San Vicente West	San Vicente West, Asingan	49,901.00	16.07.2015	12	28.07.2015	100%	49,901.00		
Concreting of fmr in Sitio Aragag, Bantog	Bantog, Asingan	49,569.00	22.07.2015	7	29.07.2015	100%	49,569.00		
Concreting of local access road at Ariston East	Ariston East, Asingan	49,634.00	04.08.2015	14	18.08.2015	100%	49,634.00		
Continuation of the concreting of road shoulder in Coldit, Asingan	Coldit, Asingan	39,852.40	11.08.2015	8	19.08.2015	100%	39,852.40		
Slope protection at Zone 6, Bobonan, Asingan	Bobonan, Asingan	59,461.00	17.08.2015	11	28.08.2015	100%	59,461.00		
Concreting of local access road at bobonan	Bobonan, Asingan	49,766.50	19.08.2015	11	30.08.2015	100%	49,766.50		
Concreting of road shoulder at Sobol	Sobol, Asingan	91,629.36	02.09.2015	14	16.09.2015	100%	91,629.36		
Riprapping of fmr at Ariston West	Ariston West, Asingan	49,930.00	15.09.2015	14	29.09.2015	100%	49,930.00		
ENVIRONMENTAL MANAGEMENT									
Construction of chb lined canal at Macalong	Macalong, Asingan	199,310.97	06.07.2015	7	13.07.2015	100%	199,310.97		

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Construction of chb lined canal at Cabalitian	Cabalitian, Asingan	199,900.24	13.07.2015	7	20.07.2015	100%	199,900.24		
Concreting of canal cover at Zone II, Ariston West, Asingan Pangasinan	Ariston West, Asingan	49,404.50	17.08.2015	11	28.08.2015	100%	49,404.50		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

M. V. Tinte
MARJORIE V. TINTE
Municipal Accountant

H. L. Ganigan-Chua
HON HEIDEE L. GANIGAN-CHUA
Municipal Mayor