

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 4TH QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
<b>SOCIAL DEVELOPMENT</b>									
Ceiling of one classroom at Teofilo Gante elem School	Baro, Asingan	25,625.00	01.10.2015	4	05.10.2015	100%	25,625.00		
To payment of materials to be used for the fabrication of movable canopy for Brgy. Bantog	Bantog, Asingan	19,245.00	03.10.2015	5	08.10.2015	100%	19,245.00		
Replacement of ceiling of one classroom at Palaris	Palaris, ASingan	35,981.00	08.10.2015	5	13.10.2015	100%	35,981.00		
Installation of classroom ceiling	Baro, Asingan	8,645.00	01.10.2015	4	05.10.2015	100%	8,645.00		
Fabrication of chairs and cabinets at Ariston West Senior citizen office	Ariston West, Asingan	8,905.00	06.10.2015	7	13.10.2015	100%	8,905.00		
Materials for the rehabilitation of multipurpose hall at sobol elem school	Sobol, Asingan	37,918.00	16.10.2015	5	21.10.2015	100%	37,918.00		
Construction of multipurpose hall at Cabalitian	Cabalitian, Asingan	19,873.00	18.10.2015	4	22.10.2015	100%	19,873.00		
Replacement of ceiling of one classroom at Palaris elem school	Palaris, Asingan	13,450.00	26.09.2015	5	01.10.2015	100%	13,450.00		

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 4TH QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Wingspan at northcentral school	Dupac, Asingan	5,320.00	09.10.2015	5	14.10.2015	100%	5,320.00		
Fabrication of movable canopy	Bantog, Asingan	5,500.00	03.10.2015	5	08.10.2015	100%	5,500.00		
Rehabilitation of multipurpose hall at at Sobol Elem School	Sobol, Asingan	11,305.00	11.10.2015	5	16.10.2015	100%	11,305.00		
Construction of threshercrossing at Poblacion East	Poblacion East, Asingan	29,705.00	27.10.2015	7	03.11.2015	100%	29,705.00		
'Construction of waiting shed at Carosucan Norte	Carusocan Norte, Asingan	24,560.00	04.11.2015	7	11.11.2015	100%	24,560.00		
Thresher crossing at Poblacion East	Poblacion East, Asingan	8,743.00	28.10.2015	5	02.11.2015	100%	8,743.00		
Materials for the construction of wing span at north central school	Dupac, Asingan	14,255.70	20.10.2015	7	27.10.2015	100%	14,255.70		
Fabrication of tables, chairs at Ariston West Senior citizen office	Ariston West, Asingan	5,985.00	08.10.2015	5	13.10.2015	100%	5,985.00		

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 4TH QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Materials for the senior citizen office at Ariston West	Ariston West, Asingan	36,377.00	19.11.2015	5	24.11.2015	100%	36,377.00		
Construction of senior citizen at Ariston West	Ariston West, Asingan	13,559.00	18.11.2015	5	23.11.2015	100%	13,559.00		
Completion of welcome arch at Domanpot	Domanpot	33,186.00	01.12.2015	7	08.12.2015	100%	33,186.00		
Painting of school building at San Vicente West Integrated School	San Vicente West, Asingan	5,485.00	03.12.2015	5	08.12.2015	100%	5,485.00		
Installation of ceiling at Carosucan Sur elem School	Carosucan Sur, Asingan	51,719.76	02.12.2015	7	09.12.2015	100%	51,719.76		
Fabrication of movable canopy at senior citizen's office San Vicente East	San Vicente East	19,504.00	03.12.2015	7	10.12.2015	100%	19,504.00		
payment of materials for the fabrication of cannopy at Sobol	Sobol, Asingan	26,560.00	02.12.2015	5	07.12.2015	100%	26,560.00		
payment of materials for the construction of dressing room/comfort room at the stage of Carosucan Norte NHS	Carosucan Norte, Asingan	30,186.00	09.12.2015	5	14.12.2015	100%	30,186.00		
Completion of boundary at Domanpot	Domanpot, ASingan	8,525.00	30.11.2015	4	04.12.2015	100%	8,525.00		
Fabrication of movable canopy for senior citizen	San Vicente East, Asingan	5,320.00	06.12.2015	3	09.12.2015	100%	5,320.00		

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 4TH QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Construction of dressing room/comfort room	Sobol, Asingan	9,744.00	11.12.2015	3	14.12.2015	100%	9,744.00		
Installation of ceiling at Carosucan sur elem school	Carosucan Sur, Asingan	18,252.00	02.12.2015	5	07.12.2015	100%	18,252.00		
Fabrication of canopy at Sobol	Sobol, Asingan	8,280.00	03.12.2015	4	07.12.2015	100%	8,280.00		
<b>ECONOMIC DEVELOPMENT</b>									
To payment of pure breed goat (5) for livelihood projects	Asingan	74,800.00	01.10.2015	4	05.10.2015	100%	74,800.00		
Concreting of road shoulder at Palaris	Palaris, Asingan	23,712.00	30.09.2015	6	06.10.2015	100%	23,712.00		
Concreting of road shoulder at domanpot	Domanpot, Asingan	24,206.00	30.09.2015	6	06.10.2015	100%	24,206.00		
Regravelling of local access road at Ariston West	Ariston West, Asingan	12,489.00	16.10.2015	5	21.10.2015	100%	12,489.00		
Streetlights at Ariston West	Ariston West, Asingan	38,118.00	18.11.2015	7	25.11.2015	100%	38,118.00		

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 4TH QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Materials for the proposed multi purpose hall at sachez (filling)	Sanchez, Asingan	9,940.00	19.11.2015	7	26.11.2015	100%	9,940.00		
Streetlights at San Vicente West	San Vicente West, Asingan	11,824.00	17.11.2015	7	24.11.2015	100%	11,824.00		
To payment of materials for the construction of Solar Dryer at Toboy, Asingan, Pangasinan	Toboy, Asingan	71,155.50	01.12.2015	7	08.12.2015	100%	71,155.50		
Construction of solar dryer at Toboy	Toboy, ASingan	28,005.00	03.12.2015	5	08.12.2015	100%	28,005.00		
<b>ENVIRONMENTAL MANAGEMENT</b>									
Box culvert at Sobol	Sobol, Asingan	11,487.00	02.12.2015	5	07.12.2015	100%	11,487.00		
To paymetn of materials for the regravelling of Local Access Road at pao Rd Ariston East, Asingan, Pangasinan	Ariston East, Asingan	12,489.00	18.11.2015	5	23.11.2015	100%	12,489.00		
Concreting of road shoulder at Sobol	Sobol, Asingan	16,733.00	02.12.2015	5	07.12.2015	100%	16,733.00		
Concreting of road shoulder at Pob East	Poblacion East, Asingan	199,395.00	20.11.2015	5	25.11.2015	100%	199,395.00		

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 4TH QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Regravelling of local access road at Ariston West	Ariston West, Asingan	2,328.00	09.10.2015	7	16.10.2015	100%	2,328.00		
Concreting of road shoulder at Sobol	Sobol, Asingan	4,576.50	04.12.2015	3	07.12.2015	100%	4,576.50		
concreting of road shoulder	Sobol, Asingan	8,349.72	10.10.2015	5	15.10.2015	100%	8,349.72		
Lined canal at cabalitian	Cabalitian, Asingan	10,680.00	10.10.2015	5	15.10.2015	100%	10,680.00		
Regravelling of FMR Ariston West	Ariston West, Asingan	4,656.00	03.12.2015	4	07.12.2015	100%	4,656.00		
To payment of materials for the regravelling of FMR at Sitio Kapampangan Artiston West, Asingan, Pangasinan	Ariston West, Asingan	21,053.00	03.12.2015	4	07.12.2015	100%	21,053.00		
Local Access road at Ariston East	Ariston East	2,328.00	22.11.2015	5	27.11.2015	100%	2,328.00		
To payment of materials for the continuation of regravelling of FMR at Palaris, Asingan, Pangasinan	Palaris, Asingan	26,000.00	03.12.2015	7	10.12.2015	100%	26,000.00		
To payment of materials for the construction of lined canal at Cabalitian, Asingan, Pangasinan	Cabalitian, Asingan	38,965.00	05.12.2015	5	10.12.2015	100%	38,965.00		
payment of materials used for the repair of box culvert at Sobol	Sobol, Asingan	33,090.30	02.12.2015	5	07.12.2015	100%	33,090.30		

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 4TH QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
payment of materials for the concreting of road shoulder at Sobol	Sobol, Asingan	48,089.20	02.12.2015	5	07.12.2015	100%	48,089.20		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

*MV Tinte*  
**MARJORIE V. TINTE**  
Municipal Accountant

*Hon. Heidee L. Ganigan-Chua*  
**HON HEIDEE L. GANIGAN-CHUA**  
Municipal Mayor