

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2ND QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
<b>SOCIAL DEVELOPMENT</b>									
Construction of the waiting shed at Ariston East	Ariston East, Asingan	29,898.50	05/26/15	7	06/02/15	100%	29,898.50		
Fabrication of movable canopy at District I	Asingan	49,899.00	06/03/15	7	06/10/15	100%	49,899.00		
To payment of materials for the replacement of roofing at Don T. Bauzon Elem. School, Asingan, Pangasinan	Asingan	33,747.50	05/27/15	7	06/03/15	100%	33,747.50		
Replacement of roofing at Don T. Bauzon Elem School	Asingan	8,040.00	06/03/15	7	06/10/15	100%	8,040.00		
Fabrication of canopy for Boy Scouts and Girl Scouts of Ariston-Bantog National High School, Asingan, Pangasinan	Bantog, Asingan	49,714.60	06/11/15	15	06/26/15	100%	49,714.60		
Construction of cutwalk at Bobonan	Bobonan, Asingan	49,725.50	06/09/15	14	06/23/15	100%	49,725.50		
Improvement of multi-purpose hall at Calepaan	Calepaan, Asingan	199,953.14	4/3/2015	17	04/20/15	100%	199,953.14		
Fabrication of waiting shed at Calepaan	Calepaan, Asingan	29,898.50	05/26/15	15	06/10/15	100%	29,898.50		
Fabrication of movable canopy at Coldit	Coldit, Asingan	35,766.00	05/26/15	15	06/10/15	100%	35,766.00		
Installation of stage ceiling at Domanpot Community School	Domanpot, Asingan	30,664.50	05/12/15	17	05/29/15	100%	30,664.50		
Tiling of flooring of school canteen at Palaris Elem. School, Asingan, Pangasinan	Palaris, Asingan	49,029.00	05/23/15	7	05/30/15	100%	49,029.00		
Repainting of public office at barangay Palaris	Palaris, Asingan	49,891.50	05/26/15	15	06/10/15	100%	49,891.50		
To payment of labor for the repair/improvement of Multi Purpose Shed Social Hall Phase I at Sobol Elem. School, Asingan, Pangasinan	Sobol, Asingan	87,927.40	06/16/15	10	06/26/15	100%	87,927.40		
To payment of materials for the improvement of Grade 7c at Toboy National High School, Asingan, Pangasinan	Toboy, Asingan	39,640.64	05/27/15	7	06/03/15	100%	39,640.64		
Improvement of classroom at Toboy elem school	Toboy, Asingan	10,230.00	06/03/15	7	06/10/15	100%	10,230.00		

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2ND QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Construction of ceiling and tiling of school canteen at Toboy elem School	Toboy, Asingan	20,860.00	06/22/15	7	06/29/15	100%	20,860.00		

<b>ECONOMIC DEVELOPMENT</b>									
To payment of his contract for the continuation of the concreting of Pugong and Pao Local Access Rd at Ariston East, Asingan, Pangasinan	Ariston East, Asingan	198,964.00	04/03/15	13	04/16/15	100%	198,964.00		
Filling of proposed day care center at Ariston East	Ariston East, Asingan	22,388.00	05/26/15	7	06/02/15	100%	22,388.00		
To payment of his contract for the concreting of Local Access Rd. at Ariston West Kawakan Asingan, Pangasinan	Ariston West, Asingan	199,685.92	04/03/15	13	04/16/15	100%	199,685.92		
Payment of foundation seeds to be distributed to farmers	Asingan	48,000.00	05/29/15	7	06/05/15	100%	48,000.00		
Concreting of local access road at Bantog	Bantog, Asingan	199,494.28	5/20/2015	27	06/16/15	100%	199,494.28		
Construction of local access road at Baro	Baro, Asingan	199,207.62	05/20/15	15	06/04/15	100%	199,207.62		
To payment of materials used for the construction of thresher crossing at Cabalitian, Asingan, Pangasinan	Cabalitian, Asingan	19,850.00	06/12/15	7	06/19/15	100%	19,850.00		
Construction of multi-purpose hall at Carosucan Norte	Carosucan Norte, Asingan	199,370.53	04/03/15	15	04/18/15	100%	199,370.53		
Construction of CHB lined canal at Carosucan Sur	Carosucan Sur, Asingan	199,651.20	04/03/15	25	04/28/15	100%	199,651.20		
Concreting of road shoulder at Carosucan Sur	Carosucan Sur, Asingan	74,700.00	06/15/15	7	06/22/15	100%	74,700.00		
Construction of Streetlights at Coldit, Asingan, Pangasinan	Coldit, Asingan	199,421.67	04/03/15	17	04/20/15	100%	199,421.67		
Continuation and rehabilitation of streetlights at Coldit, Asingan, Pangasinan	Coldit, Asingan	49,635.00	06/19/15	7	06/26/15	100%	49,635.00		
Materials for the installation of stage ceiling at Domanpot Community school	Domanpot, Asingan	69,000.00	05/12/15	7	05/19/15	100%	69,000.00		
Materials for the installation of streetlights at Domanpot	Domanpot, Asingan	32,863.00	05/26/15	7	06/02/15	100%	32,863.00		

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2ND QUARTER, CY 2015**

Pangasinan, Municipality of Asingan


Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
To payment of one(1) unit motor water pump with pressure tank to be used at PSU-Asingan, Pangasinan	Domanpot, Asingan	24,000.00	05/29/15	5	06/03/15	100%	24,000.00		
Concreting of farm to market road at Domanpot	Domanpot, Asingan	70,280.20	42,151.00	7	06/03/15	100%	70,280.20		
Installation of streetlights at Domanpot	Domanpot, Asingan	6,550.00	06/03/15	7	06/10/15	100%	6,550.00		
Concreting of valdez farm to market road at Domanpot	Domanpot, Asingan	28,935.00	06/04/15	7	06/11/15	100%	28,935.00		
Concreting of road shoulder at Domanpot	Domanpot, Asingan	199,534.52	5/20/2015	13	06/02/15	100%	199,534.52		
Concreting of road shoulder at Dupac	Dupac, Asingan	199,534.52	5/20/2015	18	06/07/15	100%	199,534.52		
To payment of labor for the continuation of road pavement at Zone III Barangay Dupac, Asingan, Pangasinan	Dupac, Asingan	15,350.00	06/09/15	7	06/16/15	100%	15,350.00		
Materials for the road pavement at Dupac	Dupac, Asingan	34,416.00	06/11/15	7	06/18/15	100%	34,416.00		
Payment for the continuation of concreting of road shoulder at Palaris	Palaris, Asingan	199,528.88	04/03/15	15	04/18/15	100%	199,528.88		
Concreting of road shoulder at Poblacion East	Poblacion East, Asingan	65,967.00	06/22/15	7	06/29/15	100%	65,967.00		
Concreting of road shoulder at Poblacion West	Poblacion West, Asingan	199,528.88	04/03/15	13	04/16/15	100%	199,528.88		
Concreting of road shoulder at San Vicente East	San Vicente East, Asingan	33,034.30	05/27/15	7	06/03/15	100%	33,034.30		
Installation of streetlights at San Vicente East	San Vicente East, Asingan	46,038.00	05/27/15	7	06/03/15	100%	46,038.00		
Installation of streetlights at San Vicente East	San Vicente East, Asingan	13,650.00	06/04/15	7	06/11/15	100%	13,650.00		
Concreting of road shoulder at San Vicente East	San Vicente East, Asingan	16,825.00	06/04/15	7	06/11/15	100%	16,825.00		
Concreting of local access road at San Vicente East	San Vicente East, Asingan	199,534.52	5/20/2015	17	06/06/15	100%	199,534.52		

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 2ND QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Concreting of local access road at San Vicente West	San Vicente West, Asingan	199,494.28	5/18/2015	17	06/04/15	100%	199,494.28		
Materials for the construction of pathway shed at Sanchez-cabalitian elem school	Sanchez, Asingan	57,890.30	05/27/15	7	06/03/15	100%	57,890.30		
Construction of pathway shed at Sanchez-Cabalitian elem school	Sanchez, Asingan	17,820.00	06/04/15	7	06/11/15	100%	17,820.00		
Concreting of local access road at Sobol	Sobol, Asingan	998,862.80	04/03/15	25	05/20/15	100%	998,862.80		
<b>ENVIRONMENTAL MANAGEMENT</b>									
Stone masonry at sinapog communal irrigation system at Poblacion East	Poblacion East, Asingan	199,996.65	04/03/15	20	04/23/15	100%	199,996.65		
To payment of his contract for the continuation of riprapping of main canal at Sobol Ditch, Sobol, Asingan, Pangasinan	Sobol, Asingan	199,550.22	04/03/15	20	04/23/15	100%	199,550.22		
Concreting of canal cover at Carosucan Norte	Carosucan Norte, Asingan	58,555.25	05/26/15	7	06/02/15	100%	58,555.25		
Concreting of canal cover at Carosucan Norte	Carosucan Norte, Asingan	18,278.00	06/03/15	7	06/10/15	100%	18,278.00		
Construction of canal cover at Ariston West	Ariston West, Asingan	47,180.00	06/03/15	7	06/10/15	100%	47,180.00		
To payment of materials for the continuation of the construction of Ceiling and Tiling of Flooring of School Canteen at Toboy Elementary School, Asingan, Pangasinan	Toboy, Asingan	54,033.00	06/19/15	7	06/26/15	100%	54,033.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MARJORIE V. TINTE**  
Municipal Accountant

  
**HON HEIDEE L. GANIGAN-CHUA**  
Municipal Mayor