

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2ND QUARTER, CY 2014**

Pangasinan, Municipality of Asingan


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks	completion
					% of Completion as of 6/30/14	Total Cost Incurred to Date (estimates)			
SOCIAL DEVELOPMENT									
Construction of Multi-Purpose Building at Brgy. Carosucan Norte	Brgy. Carosucan Norte, Asingan, Pangasinan	199,585.50	03/28/14	04/04/14	100%	199,585.50		1st quarter	completed on 4/4/14
Construction/Rehabilitation of the Perimeter Fence in Palaris Elementary School, Brgy. Palaris, Asingan	Brgy. Palaris, Asingan, Pangasinan	199,544.80	03/28/14	04/02/14	100%	199,544.80		1st quarter	completed on 4/2/14
Construction of Multi-Purpose Hall, Brgy. San Vicente East, Asingan	Brgy. San Vicente East, Asingan, Pangasinan	199,505.60	03/28/14	04/04/14	100%	199,505.60		1st quarter	completed on 4/4/14
Construction of Perimeter Fence of Sobol Elementary School at Brgy. Sobol	Brgy. Sobol, Asingan, Pangasinan	199,556.10	05/13/14	06/10/14	100%	199,556.10		completed	
Construction of Street Lights at Brgy. Bobonan	Brgy. Bobonan, Asingan, Pangasinan	199,524.64	05/13/14	05/25/14	100%	199,524.64		completed	
Construction of Multi-Purpose Hall, Brgy. San Vicente West, Asingan	Brgy. San Vicente West, Asingan, Pangasinan	199,507.84	05/13/14	06/14/14	100%	199,507.84		completed	completed on 6/9/14
Construction of Multi-purpose Building of Department of Agriculture at Macalong, Asingan	Brgy. Macalong, Asingan, Pangasinan	1,094,756.44	05/28/14	08/25/14	38%	413,574.66		in-progress	
ECONOMIC DEVELOPMENT									
Concreting of Farm to Market Road at Brgy. Baro	Brgy. Baro, Asingan, Pangasinan	199,526.88	03/28/14	04/05/14	100%	199,526.88		1st quarter	completed on 4/5/14
Concreting of Road Shoulder at Brgy. Dupac	Brgy. Dupac, Asingan, Pangasinan	199,507.84	03/28/14	04/04/14	100%	199,507.84		1st quarter	completed on 4/4/14
Continuation of the Concreting of Road Shoulder at Brgy. Domanpot	Brgy. Domanpot, Asingan, Pangasinan	197,835.42	03/28/14	04/04/14	100%	197,835.42		1st quarter	completed on 4/4/14
Continuation of the concreting of Farm to Market Road in Pugong and Caoacan, Brgy. Ariston East, Asingan	Brgy. Ariston East, Asingan, Pangasinan	199,526.88	03/28/14	03/31/14	100%	199,526.88		1st quarter	completed on 3/31/14
Continuation of the concreting of Farm to Market Road in Sitio Kawakan, Brgy. Ariston West, Asingan	Brgy. Ariston West, Asingan, Pangasinan	199,664.00	03/28/14	04/05/14	100%	199,664.00		1st quarter	completed on 4/5/14

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 2ND QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks	completion
					% of Completion as of 6/30/14	Total Cost Incurred to Date (estimates)			
Continuation of the Farm to Market Road (Riverside Zone 6) at Brgy. Calepaan	Brgy. Calepaan, Asingan, Pangasinan	199,526.88	03/28/14	04/05/14	100%	199,526.88		1st quarter	completed on 4/5/14
Concreting of Road Shoulder (Zone I & II) at Brgy. Cabalitian	Brgy. Cabalitian, Asingan, Pangasinan	199,578.40	05/13/14	06/03/14	100%	199,578.40		completed	
Concreting of the Farm to Market Road (Sitio Capampangan and Sitio Lipit) at Brgy. Bantog	Brgy. Bantog, Asingan, Pangasinan	199,545.37	05/13/14	06/01/14	100%	199,545.37		completed	completed on May 23, 2014
ENVIRONMENTAL MANAGEMENT									
Continuation of the Construction of CHB Lined Canal (Zone 6 & 7) at Brgy. Carosucan Sur	Brgy. Carosucan Sur, Asingan, Pangasinan	199,409.28	03/28/14	4/1/2014	100%	199,409.28		1st quarter	completed on 4/1/14
Declogging and concreting of Drainage canal along G. Velasco St., Brgy. Poblacion West, Asingan	Brgy. Poblacion West, Asingan, Pangasinan	199,255.25	03/28/14	4/4/2014	100%	199,255.25		1st quarter	completed on 4/4/14
Continuation of the Construction of CHB Lined Canal at Brgy. Toboy	Brgy. Toboy, Asingan, Pangasinan	199,688.16	05/13/14	6/11/2014	100%	199,688.16		completed	
Dredging of Tanggal Sawang At Brgy. Sanchez	Brgy. Sanchez, Asingan, Pangasinan	199,496.64	05/13/14	5/26/2014	100%	199,496.64		completed	
Continuation of the Construction of CHB Lined Canal at Brgy. Macalong	Brgy. Macalong, Asingan, Pangasinan	199,409.28	05/13/14	6/11/2014	100%	199,524.08		completed	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MARJORIE V. TINTE
Municipal Accountant


HON. HEIDEE GANIGAN - CHUA
Municipal Mayor