## 20% COMPONENT OF THE IRA UTILIZATION FOR THE 2ND QUARTER, CY 2017

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of		
						% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks	completion
SOCIAL DEVELOPMENT										
Concreting of road shoulder of the local access road At zone VI Ariston West	Arisrton West, Asingan	49,728.00	05.12.17	7	05.19.17	100%	49,728.00			
Rehabilatation of waiting shed at Ariston East (Pugong)	Ariston East	16,180.00	04.25.17	7	05.02.17	100%	16,180.00			
Fabrication of movable waiting shed at Ariston West	Ariston West	24,849.00	04.25.17	7	05.02.17	100%	24,849.00			
Construction of masonry of local access road at sitio Caniogan, Ariston West	Ariston West	49,861.40	05.15.17	7	05.22.17	100%	49,861.40			
Installation of CCTV System (phase II) at public market	Asingan	99,960.00	05.15.17	7	05.22.17	100%	99,960.00			
Concrete platform of the police outpost at Bantog	Bantog, Asingan	24,721.00	04.28.17	7	05.05.17	100%	24,721.00			
Repair/construction of multi purpose building one span at Carosucan East Elem. School	carosucan Norte, Asingan	99,737.50	05.01.17	7	05.08.17	100%	99,737.50			
Repair/construction of multi purpose building one span at Carosucan East Elem. School	carosucan Norte, Asingan	99,737.50	05.01.17	7	05.08.17	100%	99,737.50			
Fabrication of movable canopy at sobol	Sobol, Asingan	24,912.00	04.28.17	7	05.05.17	100%	24,912.00			
Concreting of local access road zone I at Sobol	Sobol, Asingan	59,817.00	05.12.17	7	05.19.17	100%	59,817.00			
Rehabilatation of public comfort room at Toboy multi-purpose hall	Toboy, Asingan	29,937.50	04.28.17	7	05.05.17	100%	29,937.50			
Fabrication of movable canopy to be used at Toboy	Toboy, Asingan	24,912.00	04.26.17	7	05.03.17	100%	24,912.00			
Construction of the stone masonry of local access road alon Pao road, Ariston East	Ariston East	49,795.00	05.29.17	7	06.05.17	100%	49,795.00			
Concreting of road shoulder at Ariston West	Ariston West, Asingan	199,515.50	05.23.17	14	06.06.17	100%	199,515.50			
Continuation of construction of perimeter fence at Sobol Elem. School	Sobol, Asingan	44,076.60	06.01.17	7	06.08.17	100%	44,076.60			
Installation of electrical lighting of the multi- purpose social hall of Sobol Elem. School	Sobol, Asingan	24,585.40	06.01.17	7	06.08.17	100%	24,585.40			
Construction of covered pathwalk at Sanchez Cabalitian Elem school	Sanchez-Cabalitian Asingan	99,986.25	05.26.17	14	06.09.17	100%	99,986.25			
Additional handrails, grab bar, repainting of the PWD Signages at DSWD	Asingan	19,946.00	06.12.17	7	06.19.17	100%	19,946.00			
Rehabilatation of perimeter fence at Don T. Bauzon elem School	Macalong, Asingan	98,958.00	06.05.17	14	06.19.17	100%	98,958.00			
Construction perimeter fence for the multi- purpose hall Sanchez	Sanchez, Asingan	99,005.00	06.05.17	14	06.19.17	100%	99,005.00			

## 20% COMPONENT OF THE IRA UTILIZATION FOR THE 2ND QUARTER, CY 2017

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of		
						% of Completion	Total Cost Incurred to Date	Extensions, if any	Remarks	completion
Concrete topping of basketball court at Du-San, San Vicente East	San Vicente East	49,740.00	06.20.17	7	06.27.17	100%	49,740.00			
Construction of covered pathwalk (leftwing) at Domanpot Community School	Domanpot, Asingan	149,777.00	06.15.17	14	06.29.17	100%	149,777.00			
Construction of awning of the Marcos Type building of Bobonan Elem School	Bobonan, Asingan	38,823.25	06.20.17	7	06.27.17	100%	38,823.25			
Repainting of school building walls at Sobol Elem. School	Sobol, Asingan	26,929.00	06.22.17	7	06.29.17	100%	26,929.00			
Materials for drilling of shallow well at Sobol	Sobol, Asingan	16,480.00	06.21.17	7	06.28.17	100%	16,480.00			
Concreting of road shoulder at Bobonan	Bobonan, Asingan	199,452.00	06.15.17	14	06.29.17	100%	199,452.00			
Repainting of roofs iron fence & bench at Carosucan East Elem. School	Carosucan Norte, Asingan	10,926.00	06.18.17	7	06.25.17	100%	10,926.00			
ECONOMIC DEVELOPMENT										
no transaction										
ENVIRONMENTAL MANAGEMENT										
no transaction										
		,								

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MARJORIE V. TINTE
Municipal Accountant

HON HEIDEE L. GANIGAN-CHU Municipal Mayor