

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 1ST QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks	
					% of Completion	Total Cost Incurred to Date			
<b>SOCIAL DEVELOPMENT</b>									
Construction of Multi-Purpose Building at Brgy. Carosucan Norte	Brgy. Carosucan Norte, Asingan, Pangasinan	199,585.50	03/28/14	04/04/14	50%	99,792.75		in-progress	not yet paid
Construction/Rehabilitation of the Perimeter Fence in Palaris Elementary School, Brgy. Palaris, Asingan	Brgy. Palaris, Asingan, Pangasinan	199,544.80	03/28/14	04/02/14	67%	133,029.87		in-progress	not yet paid
<b>ECONOMIC DEVELOPMENT</b>									
Concreting of Farm to Market Road at Brgy. Baro	Brgy. Baro, Asingan, Pangasinan	199,526.88	03/28/14	04/05/14	44%	88,678.61		in-progress	not yet paid
Concreting of Road Shoulder at Brgy. Dupac	Brgy. Dupac, Asingan, Pangasinan	199,507.84	03/28/14	04/04/14	50%	99,753.92		in-progress	not yet paid
Continuation of the Concreting of Road Shoulder at Brgy. Domanpot	Brgy. Domanpot, Asingan, Pangasinan	197,835.42	03/28/14	04/04/14	50%	98,917.71		in-progress	not yet paid
Concreting of Farm to Market Road in Zone 3, Brgy. San Vicente East, Asingan	Brgy. San Vicente East, Asingan, Pangasinan	199,505.60	03/28/14	04/04/14	50%	99,752.80		in-progress	not yet paid
Continuation of the concreting of Farm to Market Road in Pugong and Caoacan, Brgy. Ariston East, Asingan	Brgy. Ariston East, Asingan, Pangasinan	199,526.88	03/28/14	03/31/14	100%	199,526.88		completed	not yet paid
Continuation of the concreting of Farm to Market Road in Sitio Kawakan, Brgy. Ariston West, Asingan	Brgy. Ariston West, Asingan, Pangasinan	199,664.00	03/28/14	04/05/14	44%	88,739.56		in-progress	not yet paid
Continuation of the Farm to Market Road (Riverside Zone 6) at Brgy. Calepaan	Brgy. Calepaan, Asingan, Pangasinan	199,526.88	03/28/14	04/05/14	44%	88,678.61		in-progress	not yet paid

**20% COMPONENT OF THE IRA UTILIZATION  
FOR THE 1ST QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks	
					% of Completion	Total Cost Incurred to Date			
<b>ENVIRONMENTAL MANAGEMENT</b>									
Continuation of the Construction of CHB Lined Canal (Zone 6 & 7) at Brgy. Carosucan Sur	Brgy. Carosucan Sur, Asingan, Pangasinan	199,409.28	03/28/14	4/1/2014	80%	159,527.42		in-progress	not yet paid
Declogging and concreting of Drainage canal along G. Velasco St., Brgy. Poblacion West, Asingan	Brgy. Poblacion West, Asingan, Pangasinan	199,255.25	03/28/14	4/4/2014	50%	99,627.63		in-progress	not yet paid

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

**MARJORIE V. TINTE**  
Municipal Accountant

**HON. HEIDEE GANIGAN - CHUA**  
Municipal Mayor