

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion as of 9/30/14	Total Cost Incurred to Date (estimates)		
SOCIAL DEVELOPMENT								
Materials used for the replacement of type meter socket	Asingan, Pangasinan	2,900.00	03/2014	03/2014	100%	2,900.00		1st quarter
Concrete topping in Sobol Elementary School Social hall	Sobol, Asingan, Pangasinan	57,798.00	03/2014	03/2014	100%	57,798.00		1st quarter
Construction of Multi-Purpose Building at Brgy. Carosucan Norte	Brgy. Carosucan Norte, Asingan, Pangasinan	199,585.50	03/28/14	04/04/14	100%	199,585.50		1st quarter
Construction/Rehabilitation of the Perimeter Fence in Palaris Elementary School, Brgy. Palaris, Asingan	Brgy. Palaris, Asingan, Pangasinan	199,544.80	03/28/14	04/02/14	100%	199,544.80		1st quarter
Construction of Multi-Purpose Hall, Brgy. San Vicente East, Asingan	Brgy. San Vicente East, Asingan, Pangasinan	199,505.60	03/28/14	04/04/14	100%	199,505.60		1st quarter
Construction of streetlights in Ariston West	Ariston West, Asingan, Pangasinan	5,000.00	04/2014	04/2014	100%	5,000.00		2nd quarter
Improvement of Stage in Ariston Bantog National High School	Bantog, Asingan, Pangasinan	5,000.00	04/2014	04/2014	100%	5,000.00		2nd quarter
Materials for the Maintenance of Municipal Building, Market, Plaza and Slaughterhouse	Asingan, Pangasinan	42,689.00	04/2014	04/2014	100%	42,689.00		2nd quarter
Materials used in Public Auditorium	Asingan, Pangasinan	25,200.00	04/2014	04/2014	100%	25,200.00		2nd quarter
Maintenance of Municipal Building	Asingan, Pangasinan	14,229.67	04/2014	04/2014	100%	14,229.67		2nd quarter
Repainting of Municipal Building	Asingan, Pangasinan	99,699.00	04/2014	04/2014	100%	99,699.00		2nd quarter
Construction of dressing room and school Stage in Angela VRNHS	Macalong, Asingan, Pangasinan	8,000.00	04/2014	04/2014	100%	8,000.00		2nd quarter
Construction of backstage of carosucan East Elem. School	Carosucan Norte, Asingan, Pangasinan	22,000.00	04/2014	04/2014	100%	22,000.00		2nd quarter
Construction of dressing room and Stage in Angela Valdez Ramos NHS	Macalong, Asingan, Pangasinan	16,574.00	04/2014	04/2014	100%	16,574.00		2nd quarter
Materials for the construction of Stage in Ariston-Bantog National High School	Bantog, Asingan, Pangasinan	27,995.00	04/2014	04/2014	100%	27,995.00		2nd quarter
Labor for the construction of Stage in Ariston-Bantog National High School	Bantog, Asingan, Pangasinan	11,815.00	04/2014	04/2014	100%	11,815.00		2nd quarter

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion as of 9/30/14	Total Cost Incurred to Date (estimates)		
Concreting of benches in Car. East Elem. School	Carosucan Norte, Asingan, Pangasinan	11,680.00	04/2014	04/2014	100%	11,680.00		2nd quarter
Repainting of Public Auditorium	Asingan, Pangasinan	44,887.00	05/2014	05/2014	100%	44,887.00		2nd quarter
Maintenance of Municipal Building	Asingan, Pangasinan	3,333.60	05/2014	05/2014	100%	3,333.60		2nd quarter
Construction/installation of Bulletin Boards	Asingan, Pangasinan	19,970.00	05/2014	05/2014	100%	19,970.00		2nd quarter
Construction of Street Lights at Brgy. Domanpot	Domanpot, Asingan, Pangasinan	9,954.00	05/2014	05/2014	100%	9,954.00		2nd quarter
Repair of CCTV	Asingan, Pangasinan	11,750.00	05/2014	05/2014	100%	11,750.00		2nd quarter
Construction of Perimeter Fence of Sobol Elementary School at Brgy. Sobol	Brgy. Sobol, Asingan, Pangasinan	199,556.10	05/13/14	06/10/14	100%	199,556.10		2nd quarter
Construction of Street Lights at Brgy. Bobonan	Brgy. Bobonan, Asingan, Pangasinan	199,524.64	05/13/14	05/25/14	100%	199,524.64		2nd quarter
Construction of Multi-Purpose Hall, Brgy. San Vicente West, Asingan	Brgy. San Vicente West, Asingan, Pangasinan	199,507.84	05/13/14	06/14/14	100%	199,507.84		2nd quarter
Construction of Multi-purpose Building of Department of Agriculture at Macalong, Asingan	Brgy. Macalong, Asingan, Pangasinan	1,094,756.44	05/28/14	08/25/14	62%	678,748.99		in-progress
Fabrication of School gate signage in Sanchez- Cabalitian Elem. School	Sanchez, Asingan, Pangasinan	10,000.00	06/2014	06/2014	100%	10,000.00		2nd quarter
Construction of Street Lights at Brgy. Dupac	Dupac, Asingan, Pangasinan	99,434.50	06/2014	06/2014	100%	99,434.50		2nd quarter
Construction of Multi-purpose hall in Brgy. Domanpot	Domanpot, Asingan, Pangasinan	20,000.00	06/2014	06/2014	100%	20,000.00		2nd quarter
Construction of social hall in Brgy. Carosucan Norte	Carosucan Norte, Asingan, Pangasinan	25,000.00	06/2014	06/2014	100%	25,000.00		2nd quarter
Construction of Street Lights at Brgy. Palaris	Palaris, Asingan, Pangasinan	99,434.50	06/2014	06/2014	100%	99,434.50		2nd quarter
Construction of movable canopy in Toboy	Toboy, Asingan, Pangasinan	14,000.00	06/2014	06/2014	100%	14,000.00		2nd quarter
Construction of movable canopy in Palaris	Palaris, Asingan, Pangasinan	6,000.00	06/2014	06/2014	100%	6,000.00		2nd quarter

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion as of 9/30/14	Total Cost Incurred to Date (estimates)		
Materials to be used for the construction of School gate signage in Sanchez-Cabalitian Elem. School	Sanchez, Asingan, Pangasinan	31,826.50	06/2014	06/2014	100%	31,826.50		2nd quarter
Labor in construction of School gate signage in Sanchez- Cabalitian Elem. School	Sanchez, Asingan, Pangasinan	8,085.00	06/2014	06/2014	100%	8,085.00		2nd quarter
Construction of multi-purpose hall in Domanpot	Domanpot, Asingan, Pangasinan	9,888.00	06/2014	06/2014	100%	9,888.00		2nd quarter
Materials for the construction of Social Hall in Carosucan Norte	Carosucan Norte, Asingan, Pangasinan	32,620.00	06/2014	06/2014	100%	32,620.00		2nd quarter
Labor in the construction of Social Hall in Carosucan Norte	Carosucan Norte, Asingan, Pangasinan	17,200.00	06/2014	06/2014	100%	17,200.00		2nd quarter
Construction of Street Lights at Brgy. Sobol	Sobol, Asingan, Pangasinan	3,000.00	07/2014	07/2014	100%	3,000.00		3rd quarter
Construction of Ramp in Municipal Library	Asingan, Pangasinan	14,896.00	07/2014	07/2014	100%	14,896.00		3rd quarter
Tarpaulin and billboard of Municipality of Asingan	Asingan, Pangasinan	2,350.02	07/2014	07/2014	100%	2,350.02		3rd quarter
Construction of Street Lights at Brgy. Poblacion East	Poblacion East, Asingan, Pangasinan	30,000.00	07/2014	07/2014	100%	30,000.00		3rd quarter
Construction of Street Lights at Brgy. Palaris	Palaris, Asingan, Pangasinan	10,000.00	07/2014	07/2014	100%	10,000.00		3rd quarter
Materials in construction of tables in Asingan North Central	Dupac, Asingan, Pangasinan	24,459.00	07/2014	07/2014	100%	24,459.00		3rd quarter
Labor in construction of tables in Asingan North Central	Dupac, Asingan, Pangasinan	5,500.00	07/2014	07/2014	100%	5,500.00		3rd quarter
Materials for the replacement of multi-purpose hall ceiling in Poblacion West	Poblacion West, Asingan, Pangasinan	15,021.00	07/2014	07/2014	100%	15,021.00		3rd quarter
Labor in the replacement of multi-purpose hall ceiling in Poblacion West	Poblacion West, Asingan, Pangasinan	4,950.00	07/2014	07/2014	100%	4,950.00		3rd quarter
Repainting of Day Care Center in Poblacion West	Poblacion West, Asingan, Pangasinan	933.00	07/2014	07/2014	100%	933.00		3rd quarter

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion as of 9/30/14	Total Cost Incurred to Date (estimates)		
Construction of Solar Dryer in Sitio Hacienda, Toboy, Asingan	Brgy. Toboy, Asingan, Pangasinan	99,675.00	03/2014	03/2014	100%	99,675.00		1st quarter
Construction of Electric post in Calepaan Community School	Brgy. Calepaan, Asingan, Pangasinan	59,768.00	03/2014	03/2014	100%	59,768.00		1st quarter
Concreting of Farm to Market Road at Brgy. Baro	Brgy. Baro, Asingan, Pangasinan	199,526.88	03/28/14	04/05/14	100%	199,526.88		1st quarter
Concreting of Road Shoulder at Brgy. Dupac	Brgy. Dupac, Asingan, Pangasinan	199,507.84	03/28/14	04/04/14	100%	199,507.84		1st quarter
Continuation of the Concreting of Road Shoulder at Brgy. Domanpot	Brgy. Domanpot, Asingan, Pangasinan	197,835.42	03/28/14	04/04/14	100%	197,835.42		1st quarter
Continuation of the concreting of Farm to Market Road in Pugong and Caoacan, Brgy. Ariston East, Asingan	Brgy. Ariston East, Asingan, Pangasinan	199,526.88	03/28/14	03/31/14	100%	199,526.88		1st quarter
Continuation of the concreting of Farm to Market Road in Sitio Kawakan, Brgy. Ariston West, Asingan	Brgy. Ariston West, Asingan, Pangasinan	199,664.00	03/28/14	04/05/14	100%	199,664.00		1st quarter
Continuation of the Farm to Market Road (Riverside Zone 6) at Brgy. Calepaan	Brgy. Calepaan, Asingan, Pangasinan	199,526.88	03/28/14	04/05/14	100%	199,526.88		1st quarter
Fabrication of Movable Shed in Ariston West, Asingan, Pangasinan	Ariston West, Asingan, Pangasinan	15,000.00	04/2014	04/2014	100%	15,000.00		2nd quarter
Materials for the construction of movable shed in Ariston West	Ariston West, Asingan, Pangasinan	11,536.00	04/2014	04/2014	100%	11,536.00		2nd quarter
Labor for the construction of movable shed in Ariston West	Ariston West, Asingan, Pangasinan	8,250.00	04/2014	04/2014	100%	8,250.00		2nd quarter
Materials for the repair /rehabilitation of shed in Ariston West	Ariston West, Asingan, Pangasinan	30,279.00	04/2014	04/2014	100%	30,279.00		2nd quarter
Labor for the Repair /rehabilitation of shed in Ariston West	Ariston West, Asingan, Pangasinan	9,410.00	04/2014	04/2014	100%	9,410.00		2nd quarter
Fabrication of Movable Shed in Ariston West, Asingan, Pangasinan	Ariston West, Asingan, Pangasinan	15,000.00	04/2014	04/2014	100%	15,000.00		2nd quarter
Concreting of road shoulder in Zone 3, Palaris, Asingan, Pangasinan	Palaris, Asingan, Pangasinan	99,705.00	05/2014	05/2014	100%	99,705.00		2nd quarter

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion as of 9/30/14	Total Cost Incurred to Date (estimates)		
Construction of Street lights in Brgy. Carosucan Norte	Carosucan Norte, Asingan, Pangasinan	40,000.00	05/2014	05/2014	100%	40,000.00		2nd quarter
Construction of farm to market road in Bantog, Asingan, Pangasinan	Bantog, Asingan, Pangasinan	5,000.00	05/2014	05/2014	100%	5,000.00		2nd quarter
Concreting of road shoulder in Sin Vicente East, Asingan, Pangasinan	San Vicente East, Asingan, Pangasinan	2,000.00	05/2014	05/2014	100%	2,000.00		2nd quarter
Concreting of road shoulder in Ariston East, Asingan, Pangasinan	Ariston East, Asingan, Pangasinan	12,000.00	05/2014	05/2014	100%	12,000.00		2nd quarter
Fabrication of Study Shed in Carosucan East Elem School	Carosucan Norte, Asingan, Pangasinan	4,000.00	05/2014	05/2014	100%	4,000.00		2nd quarter
Construction of school canteen ceiling in Toboy Elementary School	Toboy, Asingan, Pangasinan	11,000.00	05/2014	05/2014	100%	11,000.00		2nd quarter
Materials for the Rehabilitation of Streetlights in Carosucan Norte	Carosucan Norte, Asingan, Pangasinan	16,960.00	05/2014	05/2014	100%	16,960.00		2nd quarter
Labor for the Rehabilitation of Streetlights in Carosucan Norte	Carosucan Norte, Asingan, Pangasinan	3,900.00	05/2014	05/2014	100%	3,900.00		2nd quarter
Materials for construction of study shed in Carosucan East Elem. School	Carosucan Norte, Asingan, Pangasinan	19,338.50	05/2014	05/2014	100%	19,338.50		2nd quarter
Labor in the construction of study shed in Carosucan East Elem. School	Carosucan Norte, Asingan, Pangasinan	6,500.00	05/2014	05/2014	100%	6,500.00		2nd quarter
Materials for the Construction of ceiling of school canteen in Toboy Elem. School	Toboy, Asingan, Pangasinan	27,153.00	05/2014	05/2014	100%	27,153.00		2nd quarter
labor in the Construction of ceiling of school canteen in Toboy Elem. School	Toboy, Asingan, Pangasinan	11,560.00	05/2014	05/2014	100%	11,560.00		2nd quarter
Concreting of Road Shoulder (Zone I & II) at Brgy. Cabalitian	Brgy. Cabalitian, Asingan, Pangasinan	199,578.40	05/13/14	06/03/14	100%	199,578.40		2nd quarter
Concreting of the Farm to Market Road (Sitio Capampangan and Sitio Lipit) at Brgy. Bantog	Brgy. Bantog, Asingan, Pangasinan	199,545.37	05/13/14	06/01/14	100%	199,545.37		2nd quarter
Fabrication of Waiting Shed in Bobonan, Asingan, Pangasinan	Bobonan, Asingan, Pangasinan	24,857.00	06/2014	06/2014	100%	24,857.00		2nd quarter
Construction of farm to market road in Baro, Asingan	Baro, Asingan, Pangasinan	10,000.00	06/2014	06/2014	100%	10,000.00		2nd quarter

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion as of 9/30/14	Total Cost Incurred to Date (estimates)		
Concreting of road shoulder in Brgy. Coldit	Coldit, Asingan, Pangasinan	20,000.00	06/2014	06/2014	100%	20,000.00		2nd quarter
Concreting of road shoulder in Brgy. Domanpot	Domanpot, Asingan, Pangasinan	16,000.00	06/2014	06/2014	100%	16,000.00		2nd quarter
Regravelling of farm to market road in Brgy. Sanchez	Sanchez, Asingan, Pangasinan	8,000.00	06/2014	06/2014	100%	8,000.00		2nd quarter
Materials for the construction of movable canopy in Palaris	Palaris, Asingan, Pangasinan	25,132.00	06/2014	06/2014	100%	25,132.00		2nd quarter
Labor in the construction of movable canopy in Palaris	Palaris, Asingan, Pangasinan	8,800.00	06/2014	06/2014	100%	8,800.00		2nd quarter
Materials to be used for the construction of movable canopy in Toboy	Toboy, Asingan, Pangasinan	17,110.00	06/2014	06/2014	100%	17,110.00		2nd quarter
Labor in the construction of movable canopy in Toboy	Toboy, Asingan, Pangasinan	8,800.00	06/2014	06/2014	100%	8,800.00		2nd quarter
Materials for the Rehabilitation of Streetlights in Dupac	Dupac, Asingan, Pangasinan	27,044.50	07/2014	07/2014	100%	27,044.50		3rd quarter
Labor in the Rehabilitation of Streetlights in Dupac	Dupac, Asingan, Pangasinan	9,250.00	07/2014	07/2014	100%	9,250.00		3rd quarter
Construction of Pathway shed in Narciso Ramos Elementary School	Poblacion West, Asingan, Pangasinan	20,806.20	07/2014	07/2014	100%	20,806.20		3rd quarter
Materials for the rehabilitation of street lights in Poblacion East	Poblacion East, Asingan, Pangasinan	43,564.00	07/2014	07/2014	100%	43,564.00		3rd quarter
Labor for the rehabilitation of street lights in Poblacion East	Poblacion East, Asingan, Pangasinan	25,665.00	07/2014	07/2014	100%	25,665.00		3rd quarter
Materials for the rehabilitation of street lights in Palaris	Palaris, Asingan, Pangasinan	56,405.00	07/2014	07/2014	100%	56,405.00		3rd quarter
Labor for the rehabilitation of street lights in Palaris	Palaris, Asingan, Pangasinan	3,300.00	07/2014	07/2014	100%	3,300.00		3rd quarter
Materials for the construction of movable canopy in Poblacion West	Poblacion West, Asingan, Pangasinan	22,300.00	07/2014	07/2014	100%	22,300.00		3rd quarter
Labor in the construction of movable canopy in Poblacion West	Poblacion West, Asingan, Pangasinan	7,700.00	07/2014	07/2014	100%	7,700.00		3rd quarter
Construction of farm to market road in Zone VI, Sobol, Asingan	Sobol, Asingan, Pangasinan	5,000.00	08/2014	08/2014	100%	5,000.00		3rd quarter

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion as of 9/30/14	Total Cost Incurred to Date (estimates)		
Fabrication of pathway shed in Narciso Ramos Elem. School	Poblacion East, Asingan, Pangasinan	12,000.00	08/2014	08/2014	100%	12,000.00		3rd quarter
Fabrication of Waiting Shed in Ariston West, Asingan, Pangasinan	Ariston West, Asingan, Pangasinan	24,880.00	08/2014	08/2014	100%	24,880.00		3rd quarter
Fabrication of Movable canopy in Poblacion West, Asingan, Pangasinan	Poblacion West, Asingan, Pangasinan	5,000.00	08/2014	08/2014	100%	5,000.00		3rd quarter
Entrance gate in Ariston East Elem. School	Ariston East, Asingan, Pangasinan	6,000.00	08/2014	08/2014	100%	6,000.00		3rd quarter
Wire for installation of Street lights in Brgy. Calepaan	Calepaan, Asingan, Pangasinan	5,500.00	08/2014	08/2014	100%	5,500.00		3rd quarter
Vegetable Seeds	Asingan, Pangasinan	3,000.00	08/2014	08/2014	100%	3,000.00		3rd quarter
Materials for the improvement of one (1) classroom in Toboy National High School	Toboy, Asingan, Pangasinan	22,759.00	08/2014	08/2014	100%	22,759.00		3rd quarter
Labor for the improvement of one (1) classroom in Toboy National High School	Toboy, Asingan, Pangasinan	7,020.00	08/2014	08/2014	100%	7,020.00		3rd quarter
Materials for construction of streetlights in Brgy. Calepaan	Calepaan, Asingan, Pangasinan	13,828.50	08/2014	08/2014	100%	13,828.50		3rd quarter
Materials for shallow well for the indigent families in Poblacion East	Poblacion East, Asingan, Pangasinan	9,900.00	08/2014	08/2014	100%	9,900.00		3rd quarter
Streetlights in Ariston West	Ariston West, Asingan, Pangasinan	24,644.00	09/2014	09/2014	100%	24,644.00		3rd quarter
Installation of wiring system in Bobonan, Asingan, Pangasinan	Bobonan, Asingan, Pangasinan	14,831.00	09/2014	09/2014	100%	14,831.00		3rd quarter
Materials for the streetlights in Coldit	Coldit, Asingan, Pangasinan	36,900.00	09/2014	09/2014	100%	36,900.00		3rd quarter
Labor for installation the streetlights in Coldit	Coldit, Asingan, Pangasinan	12,780.00	09/2014	09/2014	100%	12,780.00		3rd quarter
Materials for the construction of wing span in Sobol Elementary School	Sobol, Asingan, Pangasinan	47,283.00	09/2014	09/2014	100%	47,283.00		3rd quarter
Labor in the construction of wing span in Sobol Elementary School	Sobol, Asingan, Pangasinan	17,250.00	09/2014	09/2014	100%	17,250.00		3rd quarter

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion as of 9/30/14	Total Cost Incurred to Date (estimates)		
Materials for Shallow well in Domanpot community School	Domanpot, Asingan, Pangasinan	15,450.00	09/2014	09/2014	100%	15,450.00		3rd quarter
Labor in drilling of Shallow well in Domanpot community School	Domanpot, Asingan, Pangasinan	9,390.00	09/2014	09/2014	100%	9,390.00		3rd quarter
Vegetables seed for farmers	Asingan, Pangasinan	16,855.00	09/2014	09/2014	100%	16,855.00		3rd quarter
Pump well in Zone 4, Calepaan	Calepaan, Asingan, Pangasinan	3,700.00	09/2014	09/2014	100%	3,700.00		3rd quarter
Construction of farm to market road in San Vicente East, Asingan, Pangasinan	San Vicente East, Asingan, Pangasinan	64,567.50	09/2014	09/2014	100%	64,567.50		3rd quarter
ENVIRONMENTAL MANAGEMENT								
Continuation of the Construction of CHB Lined Canal (Zone 6 & 7) at Brgy. Carosucan Sur	Carosucan Sur, Asingan, Pangasinan	199,409.28	03/28/14	4/1/2014	100%	199,409.28		1st quarter
Declogging and concreting of Drainage canal along G. Velasco St., Brgy. Poblacion West, Asingan	Poblacion West, Asingan, Pangasinan	199,255.25	03/28/14	4/4/2014	100%	199,255.25		1st quarter
Materials for the Backside perimeter fence of Carosucan East Elementary School	Carosucan Norte, Asingan, Pangasinan	44,337.50	04/2014	04/2014	100%	44,337.50		2nd quarter
Labor for the construction of Backside perimeter fence of Carosucan East Elementary School	Carosucan Norte, Asingan, Pangasinan	22,500.00	04/2014	04/2014	100%	22,500.00		2nd quarter
Materials for concreting the Canal Cover in Brgy. Ariston West	Ariston West, Asingan, Pangasinan	36,215.00	05/2014	05/2014	100%	36,215.00		2nd quarter
Labor in concreting the Canal Cover in Brgy. Ariston West	Ariston West, Asingan, Pangasinan	13,200.00	05/2014	05/2014	100%	13,200.00		2nd quarter
Materials for concreting the road shoulder (continuation)in Brgy. Ariston West	Ariston West, Asingan, Pangasinan	18,465.00	05/2014	05/2014	100%	18,465.00		2nd quarter
Labor in concreting the road shoulder (continuation)in Brgy. Ariston West	Ariston West, Asingan, Pangasinan	9,465.00	05/2014	05/2014	100%	9,465.00		2nd quarter

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion as of 9/30/14	Total Cost Incurred to Date (estimates)		
Siphoning of C.R.	Asingan, Pangasinan	15,000.00	05/2014	05/2014	100%	15,000.00		2nd quarter
Declogging and cleaning of gutter	Asingan, Pangasinan	4,600.00	05/2014	05/2014	100%	4,600.00		2nd quarter
Materials for the Concreting of Farm to market road in Bantog	Bantog, Asingan, Pangasinan	20,765.00	05/2014	05/2014	100%	20,765.00		2nd quarter
Labor in Concreting the Farm to market road in Bantog	Bantog, Asingan, Pangasinan	7,850.00	05/2014	05/2014	100%	7,850.00		2nd quarter
Materials for concreting the road shoulder (continuation)in Brgy. San Vicente East	San Vicente East, Asingan, Pangasinan	32,855.00	05/2014	05/2014	100%	32,855.00		2nd quarter
Labor in concreting the road shoulder (continuation)in Brgy. San Vicente East	San Vicente East, Asingan, Pangasinan	14,970.00	05/2014	05/2014	100%	14,970.00		2nd quarter
Continuation of the Construction of CHB Lined Canal at Brgy. Toboy	Brgy. Toboy, Asingan, Pangasinan	199,688.16	05/13/14	6/11/2014	100%	199,688.16		2nd quarter
Continuation of the Construction of CHB Lined Canal at Brgy. Macalong	Macalong, Asingan, Pangasinan	199,409.28	05/13/14	6/11/2014	100%	199,524.08		2nd quarter
Dredging of Tanggal Sawang At Brgy. Sanchez	Sanchez, Asingan, Pangasinan	199,496.64	05/13/14	5/26/2014	100%	199,496.64		2nd quarter
Repair of fence, signboard and supplies for MRF	Asingan, Pangasinan	59,854.00	06/2014	06/2014	100%	59,854.00		2nd quarter
Materials for the Concreting of Farm to market road in Baro	Baro, Asingan, Pangasinan	28,574.00	06/2014	06/2014	100%	28,574.00		2nd quarter
Labor in the Concreting of Farm to market road in Baro	Baro, Asingan, Pangasinan	11,110.00	06/2014	06/2014	100%	11,110.00		2nd quarter
Materials in concreting road shoulder in Brgy. Coldit	Coldit, Asingan, Pangasinan	31,419.00	06/2014	06/2014	100%	31,419.00		2nd quarter
Labor in concreting road shoulder in Brgy. Coldit	Coldit, Asingan, Pangasinan	18,400.00	06/2014	06/2014	100%	18,400.00		2nd quarter
Materials in concreting road shoulder in Brgy. Domanpot	Domanpot, Asingan, Pangasinan	8,856.00	06/2014	06/2014	100%	8,856.00		2nd quarter
Materials in concreting road shoulder in Brgy. Domanpot	Domanpot, Asingan, Pangasinan	12,428.00	06/2014	06/2014	100%	12,428.00		2nd quarter
Regravelling of Borobor farm to market road in Sanchez	Sanchez, Asingan, Pangasinan	81,700.00	06/2014	06/2014	100%	81,700.00		2nd quarter

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2014**

Pangasinan, Municipality of Asingan


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion as of 9/30/14	Total Cost Incurred to Date (estimates)		
Materials in concreting the farm to market road in Zone VI, Brgy. Sobol	Sobol, Asingan, Pangasinan	32,307.00	07/2014	07/2014	100%	32,307.00		3rd quarter
labor in concreting the farm to market road in Zone VI, Brgy. Sobol	Sobol, Asingan, Pangasinan	12,330.00	07/2014	07/2014	100%	12,330.00		3rd quarter
Materials for the Construction of Comfort room for Grade 7 in Toboy National High School	Toboy, Asingan, Pangasinan	11,554.00	07/2014	07/2014	100%	11,554.00		3rd quarter
Labor for the Construction of Comfort room for Grade 7 in Toboy National High School	Toboy, Asingan, Pangasinan	3,300.00	07/2014	07/2014	100%	3,300.00		3rd quarter
Materials for the concreting of covered canal in Ariston West	Ariston West, Asingan, Pangasinan	21,966.00	08/2014	08/2014	100%	21,966.00		3rd quarter
Labor in the concreting of covered canal in Ariston West	Ariston West, Asingan, Pangasinan	7,972.00	08/2014	08/2014	100%	7,972.00		3rd quarter
Construction of CHB Lined Canal at Calepaan (Zone IV) Asingan, Pangasinan	Brgy. Calepaan, Asingan, Pangasinan	219,482.60	08/08/14	9/2/2014	100%	219,482.00		3rd quarter
Materials in concreting road in Carosucan Sur	Carosucan Sur, Asingan, Pangasinan	20,000.00	09/2014	09/2014	100%	20,000.00		3rd quarter
Materials in concreting the road shoulder in Zone X, VI & VII in Carosucan Sur	Carosucan Sur, Asingan, Pangasinan	79,840.00	09/2014	09/2014	100%	79,840.00		3rd quarter
Shallow well in Domanpot	Domanpot, Asingan, Pangasinan	1,000.00	09/2014	09/2014	100%	1,000.00		3rd quarter
Regravelling of Farm to market road in Brgy. Domanpot	Domanpot, Asingan, Pangasinan	5,000.00	09/2014	09/2014	100%	5,000.00		3rd quarter
Materials for regravelling of farm to market road in Domanpot	Domanpot, Asingan, Pangasinan	14,937.50	09/2014	09/2014	100%	14,937.50		3rd quarter
Labor in Regravelling of farm to market road in Domanpot	Domanpot, Asingan, Pangasinan	4,365.00	09/2014	09/2014	100%	4,365.00		3rd quarter
Materials for the construction of Science Building in Angela Valdez Ramos NHS	Macalong, Asingan, Pangasinan	27,362.00	09/2014	09/2014	100%	27,362.00		3rd quarter

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3RD QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion as of 9/30/14	Total Cost Incurred to Date (estimates)		
Labor in the construction of Science Building in Angela Valdez Ramos NHS	Macalong, Asingan, Pangasinan	9,350.00	09/2014	09/2014	100%	9,350.00		3rd quarter
Farm to market road in Zone2 & 4 in Brgy. Palaris	Palaris, Asingan, Pangasinan	5,500.00	09/2014	09/2014	100%	5,500.00		3rd quarter
Backfilling of vacant lot - opposite side of Brgy. Hall in Palaris	Palaris, Asingan, Pangasinan	29,500.00	09/2014	09/2014	100%	29,500.00		3rd quarter
Regravelling of farm to market road in Palaris	Palaris, Asingan, Pangasinan	9,400.00	09/2014	09/2014	100%	9,400.00		3rd quarter
Materials in concreting the road shoulder in Zone 4, San Vicente West	San Vicente Wet, Asingan, Pangasinan	59,715.00	09/2014	09/2014	100%	59,715.00		3rd quarter

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MARJORIE V. TINTE
Municipal Accountant


HON. HEIDEE GANIGAN - CHUA
Municipal Mayor