

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3rd QUARTER, CY 2016**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
SOCIAL DEVELOPMENT								
Materials for the repair of ramps at municipal hall	Asingan	69,765.50	07.15.16	07.20.16	100%	69,765.50		
Fabrication of stainless handrail for PWD comfort room at municipal hall	Asingan	29,350.00	07.25.16	08.01.16	100%	29,350.00		
Filling of the proposed site of multi-purpose hall at Sanchez	Sanchez, Asingan	87,428.62	07.27.16	08.01.16	100%	87,428.62		
Concreting of road shoulder (Zone I) at Brgy. Palaris, Asingan	Palaris, Asingan	199,313.21	07.27.16	08.03.16	100%	199,313.21		
Repair and replacement of streetlights in Sitio Cabaruan, Bantog, Asingan	Bantog, Asingan	9,010.00	07.28.16	08.04.16	100%	9,010.00		
Repainting of roof and other construction materials for school improvements in Calepaan Community School, Asingan	Calepaan, Asingan	9,010.00	07.28.16	08.04.16	100%	9,010.00		
Repainting of walls and roofs in Carosucan Sur Elementary School, Asingan	Carosucan Sur, Asingan	14,325.00	07.28.16	08.04.16	100%	14,325.00		
Fabrication of waiting shed at Ariston East	Ariston East, Asingan	49,898.00	08.08.16	08.15.16	100%	49,898.00		
Concreting of Samson road at Domanpot	Domanpot, Asingan	70,120.00	08.08.16	08.15.16	100%	70,120.00		
Materials for the regravelling at Sobol	Sobol, Asingan	69,000.00	08.08.16	08.15.16	100%	69,000.00		
Replacement of ceiling of canopy at gymnasium	Asingan	94,586.00	08.09.16	08.16.16	100%	94,586.00		
Fabrication of waiting shed at Calepaan	Calepaan, Asingan	24,949.00	08.10.16	08.17.16	100%	24,949.00		
Materials for the fabrication of waiting shed at Toboy	Toboy, Asingan	24,949.00	08.10.16	08.17.16	100%	24,949.00		
Replacement of ceiling of one classroom at Teofilo Gante	Asingan	34,186.00	08.12.16	08.19.16	100%	34,186.00		
Fabrication of steel casement at teofilo gante at Sanchez	Sanchez, Asingan	19,918.20	08.12.16	08.19.16	100%	19,918.20		
Construction of stage at Carosucan Sur National High School	Carosucan Sur, Asingan	68,215.00	08.17.16	08.24.16	100%	68,215.00		
Fabrication of movable canopy at Bobonan	Bobonan, Asingan	24,876.00	08.20.16	08.25.16	100%	24,876.00		
Fabrication of movable canopy at Coldit	Coldit, Asingan	24,876.00	08.18.16	08.25.16	100%	24,876.00		
Painting of san Vicente integrated school at San Vicente West	San Vicente West, Asingan	29,950.00	08.19.16	08.26.16	100%	29,950.00		

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3rd QUARTER, CY 2016**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of pathway of Ariston East Elem School	Ariston East, Asingan	13,275.00	09.14.16	09.21.16	100%	13,275.00		
Painting of Grade III classroom at Ariston West	Ariston West, Asingan	7,090.00	08.31.16	09.05.16	100%	7,090.00		
Painting of Grade III classroom at Ariston West	Ariston West, Asingan	7,090.00	08.29.16	09.05.16	100%	7,090.00		
Installation of Grade II-B at Calepaan Community School Asingan, Pangasinan	Calepaan, Asingan	48,466.00	09.19.16	09.26.16	100%	48,466.00		
Installation of ceiling of Grade III-C at Calepaan Community School Asingan, Pangasinan	Calepaan, Asingan	48,466.00	09.19.16	09.26.16	100%	48,466.00		
Construction of roofing and elevation of the base hand washing facility at Carosucan East Elem. School, Asingan	Carosucan Sur, Asingan	15,182.00	09.23.16	09.30.16	100%	15,182.00		
Fabrication of movable canopy at Domanpot	Domanpot, Asingan	24,876.00	08.31.16	09.05.16	100%	24,876.00		
Installation of ceiling of Grade II-A at Calepaan Community School, Asingan, Pangasinan	Calepaan, Asingan	48,466.00	09.19.16	09.26.16	900%	48,466.00		
Construction of Multi-Purpose Hall Extension and repainting of Day care Center at Sinapog-Poblacion East, Asingan	Poblacion East, Asingan	39,791.00	09.23.16	09.30.16	100%	39,791.00		
Continuation of the Construction of Social Hall (2 Span) at SVE Integrated School	San Vicente East, Asingan	299,607.30	09.21.16	09.28.16	100%	299,607.30		
Repainting of roofing of classroom at San Vicente West Integrated school	San Vicente West, Asingan	6,750.00	09.12.16	09.19.16	100%	6,750.00		
Fabrication of movable waiting shed at Sobol	Sobol, Asingan	8,004.00	09.14.16	09.21.16	100%	8,004.00		
Construction of stairs for the multi-purpose hall of Toboy National High School, Asingan	Toboy, Asingan	43,267.50	09.21.16	09.28.16	100%	43,267.50		
ECONOMIC DEVELOPMENT								
Construction of ramps at public market	Asingan	24,665.00	06.30.16	07.05.16	100%	24,665.00		
Construction of stalls beside sports center	Asingan	99,202.00	07.06.16	07.11.16	100%	99,202.00		
Repair of gutter at public market	Asingan	28,168.00	07.15.16	07.20.16	100%	28,168.00		
Repair of two hanging bridge at Calepaan	Calepaan, Asingan	49,578.50	07.17.16	07.22.16	100%	49,578.50		

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3rd QUARTER, CY 2016**

Pangasinan, Municipality of Asingan


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Multi-purpose drying pavement	Asingan	90,000.00	08.08.16	08.15.16	100%	90,000.00		
Completion of Samson road at Domanpot	Domanpot, Asingan	23,787.50	08.08.16	08.15.16	100%	23,787.50		
Regravelling of local access road at Sobol	Sobol, Asingan	29,875.00	08.08.16	08.15.16	100%	29,875.00		
Covered path walk at Toboy Elem School	Toboy, Asingan	59,162.50	08.11.16	08.18.16	100%	59,162.50		
Regravelling of farm to market road at San Vicente West	San Vicente West, Asingan	29,809.92	08.18.16	08.25.16	100%	29,809.92		
Installation of streetlights at Ariston West	Ariston West	8,850.00	09.14.16	09.21.16	200%	8,850.00		
Fabrication of movable waiting shed at Sobol	Sobol, Asingan	16,945.00	09.07.16	09.14.16	300%	16,945.00		
Fabrication of movable canopy at Domanpot	Domanpot, Asingan	19,376.00	08.29.16	09.05.16	400%	19,376.00		
Filling of lower portion of PPPP building at Domanpot community school	Domanpot, Asingan	19,713.30	08.29.16	09.05.16	500%	19,713.30		
Installation of streetlights at Ariston West	Ariston West, Asingan	28,873.00	09.06.16	09.13.16	600%	28,873.00		
Construction of comfort room at multipurpose bldg. at Carosucan Norte	Carosucan Norte, Asingan	32,730.00	09.07.16	09.14.16	700%	32,730.00		
Construction of Concrete Pavement at Dupac, Asingan, Pangasinan	Dupac, Asingan	299,822.50	09.08.16	09.15.16	1100%	299,822.50		
Construction of roofing, concreting and elevation of base of Hand Washing Facility at Car East Elem. School Asingan, Pangasinan	Carosucan Norte, Asingan	34,752.50	09.19.16	09.26.16	800%	34,752.50		
Construction of FMR at Domanpot, Asingan, Pangasinan	Domanpot, Asingan	599,824.31	09.19.16	09.26.16	1200%	599,824.31		
Continuation of the Construction of FMR at San Vicente east, Asingan, Pangasinan	San Vicente East, Asingan	199,824.06	09.19.16	09.26.16	1000%	199,824.06		
ENVIRONMENTAL MANAGEMENT								
Rehabilitation of drainage canal beside sports center	Asingan	99,203.00	07.06.16	07.11.16	100%	99,203.00		
Payment for the repair of shedder	Asingan	5,200.00	07.25.16	08.01.16	100%	5,200.00		
Replacement of water closet at gymnasium	Asingan	14,897.50	08.15.16	08.22.16	100%	14,897.50		
Perimeter fence and stone masonry at Ariston West	Ariston West, Asingan	77,851.00	08.17.16	08.24.16	100%	77,851.00		
Construction of stone masonry at Ariston West	Ariston West, Asingan	199,857.50	08.29.16	09.05.16	100%	199,857.50		


**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 3rd QUARTER, CY 2016**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Concreting of road shoulder at coldit	Coldit, Asingan	88,989.00	08.17.16	08.24.16	100%	88,989.00		
Construction of perimeter fence and stone masonry at Ariston West	Ariston West, Asingan	21,961.50	08.15.16	08.22.16	100%	21,961.50		
Construction of pathways at Ariston East elem School	Ariston East, Asingan	36,391.00	09.06.16	09.13.16	100%	36,391.00		
Construction of lined canal at Ariston West	Ariston West, Asingan	49,140.00	09.06.16	09.13.16	100%	49,140.00		
Repair of starter engine for mun shredder at MRF	Asingan	6,200.00	09.07.16	09.14.16	100%	6,200.00		
Declogging and fabrication of canal cover along P. Ramos St., Asingan, Pangasinan	Asingan	299,596.50	09.07.16	09.14.16	100%	299,596.50		
Materials for dredging of siphon at Calepaan	Calepaan, Asingan	99,687.50	09.07.16	09.14.16	100%	99,687.50		
Construction of CHB lined canal at Calepaan	Calepaan, Asingan	199,805.91	09.07.16	09.14.16	100%	199,805.91		
Completion of Filling in Macalong, Asingan	Macalong, Asingan	98,852.20	09.08.16	09.15.16	100%	98,852.20		
Construction of stone masonry at Brgy. Poblacion East, Asingan, Pangasinan	Poblacion East, Asingan	299,823.50	09.08.16	09.15.16	100%	299,823.50		
Construction of comfort room at Carosucan Norte	Carosucan Norte, Asingan	17,189.00	09.14.16	09.21.16	100%	17,189.00		
Installation of water system of Day Care Center Annex at Sitio Departe Ariston West, Asingan, Pangasinan	Ariston West, Asingan	32,428.00	09.19.16	09.26.16	100%	32,428.00		
Pitcher pump and accessories for water system at Sobol, Asingan, Pangasinan	Sobol, Asingan	43,790.00	09.21.16	09.28.16	100%	43,790.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MARJORIE V. TINTE
Municipal Accountant


HON HEIDEE L. GANIGAN-CHUA
Municipal Mayor