

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 2nd QUARTER, CY 2017**

Pangasinan, Municipality of Asingan


Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rehabilitation of School Buildings, Drinking facilities etc	Asingan	1,384,500.00	01.08.2015	15.12.2017	90%	1,243,497.56		LGU Counter part - BUB 2014
Supplementary Feeding Program (SFP) for CY 2016	Asingan	1,564,200.00	01.06.2016	30.11.2017	43%	672,410.50		DSWD RO1
Continuation/completion of Rural Health Unit(RHU) Building at the Municipality of Asingan, Pangasinan	Asingan	4,988,906.54	30.09.2016	15.06.2017	90%	3,860,683.21		Fund from DOH RO1
Construction/rehabilitation of roads - total allotment P2.5M	Asingan	2,678,000.00	02.12.2016	30.06.2017	90%	1,338,995.50		Funds from DOH 2.5M, LGU Counterpart - P178,000.00
Social Pension Stipend of the 873 social pension beneficiaries for the 1st quarter of 2017	Asingan	1,309,500.00	19.04.2017	30.04.2017	100%	1,309,500.00		ADM 2017
Construction of Core Local Road at Brgy. Ariston East - Ariston West (ADM 2017)	Ariston East & Ariston West, Asingan	8,495,794.21	26.05.2017	22.11.2017	10%			ADM 2017
Construction of Footbridge at Brgy Coldit (ADM 2017)	Coldit, Asingan	1,248,163.57	26.05.2017	24.08.2017	55%	-		ADM 2017
Construction of Core Local Road at Brgy. San Vicente West (ADM 2017)	San Vicente West, Asingan	3,716,308.83	26.05.2017	12.08.2017	5%	557,446.32		ADM 2017
Construction of Core Local Road at Brgy. Poblacion East (ADM 2017)	Poblacion East, Asingan	4,563,977.79	26.05.2017	30.08.2017	5%	-		ADM 2017


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 2nd QUARTER, CY 2017**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Core Local Road at Brgy. Carosucan Norte (ADM 2017)	Carosucan Norte, Asingan	6,148,463.93	26.05.2017	28.09.2017	9%	922,269.59		ADM 2017
Construction of Core Local Road at Brgy. Domanpot (ADM 2017)	Domanpot, Asingan	1,112,434.34	26.05.2017	15.06.2017	5%			ADM 2017

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MARJORIE V. TINTE
Municipal Accountant


HON HEIDEE L. GANIGAN-CHUA
Municipal Mayor