


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 3rd QUARTER, CY 2014**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Implementation of EMRC (establishment of production farms)	Asingan, Pangasinan	696,000.00	11/06/12	09/12/14	100%	696,000.00		
Supplementary Feeding	20 Day Care Center in Asingan	1,170,000.00	07/01/14	12/31/14	43%	497,460.79		
DILG Project - Construction of two (2) classroom in San Vicente East Elementary School	San Vicente East, Asingan, Pangasinan	1,000,000.00	05/28/14	09/02/14	100%	1,000,000.00		

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MARJORIE V. TINTE
Municipal Accountant


HON. HEIDEE L. GANIGAN-CHUA
Municipal Mayor