

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 3rd QUARTER, CY 2017**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rehabilitation of School Buildings, Drinking facilities etc	Asingan	1,384,500.00	01.08.2015	15.12.2017	90%	1,243,497.56		LGU Counter part - BUB 2014
Supplementary Feeding Program (SFP) for CY 2016	Asingan	1,564,200.00	01.06.2016	30.11.2017	97%	1,515,536.00		DSWD RO1
Continuation/completion of Rural Health Unit(RHU) Building at the Municipality of Asingan, Pangasinan	Asingan	4,988,906.54	30.09.2016	15.06.2017	100%	3,860,683.21		Fund from DOH RO1
BUB 2016 LGU Counterpart - Local Access Road Cabalitian (Borobor)	Cabalitian, Asingan, Pangasinan	1,719,370.61	28.04.2017	17.06.2017	100%	1,539,545.66		BUB 2016 LGU Counterpart
Construction/rehabilitation of roads - total allotment P2.5M	Asingan	2,678,000.00	02.12.2016	18.09.2017	100%	1,338,995.50	158	Funds from DOH 2.5M, LGU Counterpart - P178,000.00
Social Pension Stipend for the 874 beneficiaries for the 2nd and 3rd quarter of 2017	Asingan	2,622,000.00	31.07.2017	31.08.2017	100%	2,622,000.00		DSWD RO1
Construction of Core Local Road at Brgy. Ariston East - Ariston West (ADM 2017)	Ariston East & Ariston West, Asingan	8,495,794.21	26.05.2017	22.11.2017	90%	3,656,645.44		ADM 2017
Construction of Footbridge at Brgy Coldit (ADM 2017)	Coldit, Asingan	1,248,163.57	26.05.2017	24.08.2017	100%	1,123,347.21		ADM 2017
Construction of Core Local Road at Brgy. San Vicente West (ADM 2017)	San Vicente West, Asingan	3,716,308.83	26.05.2017	12.08.2017	100%	3,350,108.23		ADM 2017

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 3rd QUARTER, CY 2017**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Core Local Road at Brgy. Poblacion East (ADM 2017)	Poblacion East, Asingan	4,563,977.79	26.05.2017	28.09.2017	100%	1,831,023.36	25	ADM 2017
Construction of Core Local Road at Brgy. Carosucan Norte (ADM 2017)	Carosucan Norte, Asingan	6,148,463.93	26.05.2017	13.10.2017	90%	4,059,714.61		ADM 2017
Construction of Core Local Road at Brgy. Domanpot (ADM 2017)	Domanpot, Asingan	1,112,434.34	26.05.2017	15.06.2017	100%	1,001,190.91		ADM 2017

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

*MV Tinte*  
**MARJORIE V. TINTE**  
Municipal Accountant

*Heidee L. Ganigan-Chua*  
**HON HEIDEE L. GANIGAN-CHUA**  
Municipal Mayor