

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER, CY 2017**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rehabilitation of School Buildings, Drinking facilities etc	Asingan	1,384,500.00	01.08.2015	15.12.2017	100%	1,261,465.56		LGU Counter part - BUB 2014
Supplementary Feeding Program (SFP) for CY 2016	Asingan	1,564,200.00	01.06.2016	30.11.2017	100%	1,564,140.45		DSWD RO1
Continuation/completion of Rural Health Unit(RHU) Building at the Municipality of Asingan, Pangasinan	Asingan	4,988,906.54	30.09.2016	15.06.2017	100%	3,860,683.21		Fund from DOH RO1
BUB 2016 LGU Counterpart - Local Access Road Cabalitian (Borobor)	Cabalitian, Asingan, Pangasinan	1,719,370.61	28.04.2017	17.06.2017	100%	1,719,370.60		BUB 2016 LGU Counterpart
Construction/rehabilitation of roads - total allotment P2.5M	Asingan	2,678,000.00	02.12.2016	18.09.2017	100%	2,677,991.00	158	Funds from DOH 2.5M, LGU Counterpart - P178,000.00
Construction of Core Local Road at Brgy. Ariston East - Ariston West (ADM 2017)	Ariston East & Ariston West, Asingan	8,495,794.21	26.05.2017	22.11.2017	100%	8,495,794.21		ADM 2017
Construction of Footbridge at Brgy Coldit (ADM 2017)	Coldit, Asingan	1,248,163.57	26.05.2017	24.08.2017	100%	1,248,163.57		ADM 2017
Construction of Core Local Road at Brgy. San Vicente West (ADM 2017)	San Vicente West, Asingan	3,716,308.83	26.05.2017	12.08.2017	100%	3,716,308.83		ADM 2017
Construction of Core Local Road at Brgy. Poblacion East (ADM 2017)	Poblacion East, Asingan	4,563,977.79	26.05.2017	28.09.2017	100%	4,570,003.31	25	ADM 2017

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER, CY 2017**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Core Local Road at Brgy. Carosucan Norte (ADM 2017)	Carosucan Norte, Asingan	6,148,463.93	26.05.2017	18.10.2017	100%	6,148,463.93	20	ADM 2017
Construction of Core Local Road at Brgy. Domanpot (ADM 2017)	Domanpot, Asingan	1,112,434.34	26.05.2017	15.06.2017	100%	1,112,434.34		ADM 2017
Social Pension for the 874 beneficiaries for the 4th qtr of CY 2017	ASingan	1,311,000.00	01.12.2017	22.12.2017	100%	1,311,000.00		DSWD Social Pension 4th QTR 2017

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MV Tinte
MARJORIE V. TINTE
Municipal Accountant