

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4TH QUARTER, CY 2017**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
SOCIAL DEVELOPMENT									
Repair of comfort rooms at Municipal Hall, Asingan, Pangasinan	Asingan	47,519.00	02.10.2017	7	10.09.17	100.00%	47,519.00		
Improvement of Multi-purpose Center (F.A. Sapigao, Sr. Memorial Sports and Cultural Center, Asingan, Pangasinan	Asingan	2,079,326.64	28.07.2017	150	12.25.17	100.00%	2,079,326.64		
Continuation of the construction of two storey multi-purpose hall at brgy Carosucan Norte, Asingan	Carosucan Norte, Asingan	199,759.40	04.10.2017	14	10.18.17	100.00%	199,759.40		
Concreting of Road Shoulder at Zone 4, Brgy. San Vicente West, Asingan, Pangasinan	San Vicente West, Asingan	99,678.50	04.10.2017	14	10.18.17	100.00%	99,678.50		
Construction of Multi-purpose hall (phase 1) at Brgy. Sanchez, Asingan, Pangasinan	Sanchez, Asingan	173,961.75	04.10.2017	14	10.18.17	100.00%	173,961.75		
Construction of CR at social hall of brgy Toboy, Asingan	Toboy, Asingan	99,696.50	04.10.2017	14	10.18.17	100.00%	99,696.50		
Replacement of 12 pcs fan belt use for the shredder machine at MRF, Asingan	Asingan	17,200.00	05.10.2017	7	10.12.17	100.00%	17,200.00		
Continuation of construction of covered pathwalk at Carosucan Norte elem School, Asingan	Carosucan Norte, Asingan	39,649.30	05.10.2017	7	10.12.17	100.00%	39,649.30		
Construction of solar dryer at Brgy Sobol, Asingan	Sobol, Asingan	172,668.20	06.10.2017	14	10.20.17	100.00%	172,668.20		
Construction of Thresher Crossing at Toboy-Reverside, Asingan, Pangasinan.	Toboy, Asingan	69,727.00	06.10.2017	7	10.13.17	100.00%	69,727.00		
Construction of Box Culvert at Sitio Masicampo of Brgy. Dupac Asingan Pangasinan	Dupac, Asingan	44,907.00	11.10.2017	7	10.18.17	100.00%	44,907.00		
Concreting of Roads Shoulder at brgy. Poblacion East, Asingan, Pangasinan.	Poblacion East, Asingan	199,747.90	11.10.2017	14	10.25.17	100.00%	199,747.90		
Construction of streetlights at Sobol, Asingan, Pangasinan	Sobol, Asingan	197,764.00	11.10.2017	14	10.25.17	100.00%	197,764.00		
Concreting of Lower Abutment of Bridge at Brgy. Toboy, Asingan, Pangasinan	Toboy, Asingan	49,885.00	11.10.2017	7	10.18.17	100.00%	49,885.00		
Construction of Canal Cover at Carosucan Dinez Street. Of Brgy. Poblacion East Asingan Pangasinan	Poblacion East, Asingan	39,829.00	12.10.2017	7	10.19.17	100.00%	39,829.00		
Drilling of shallow well at brgy Toboy, Asingan	Toboy, Asingan	9,794.00	19.10.2017	7	10.26.17	100.00%	9,794.00		

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4TH QUARTER, CY 2017**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Construction of social hall (concreting of pavement) at brgy Baro, Asingan	Baro, Asingan	199,701.00	23.10.2017	7	10.30.17	100.00%	199,701.00		
Continuation of the construction of multi-purpose hall at brgy Toboy Asingan	Toboy, Asingan	99,745.40	23.10.2017	7	10.30.17	100.00%	99,745.40		
Water pump and flex hose to be use at MRF, Asingan, Pangasinan	Asingan	6,750.00	24.10.2017	7	10.31.17	100.00%	6,750.00		
Construction of multi-purpose hall (phase1) at brgy San Vicente West, Asingan	San Vicente West, Asingan	199,623.50	24.10.2017	7	10.31.17	100.00%	199,623.50		
Concreting of Road Shoulder at Brgy. Calepaan, Asingan, Pangasinan.	Calepaan, Asingan	99,823.25	27.10.2017	7	11.03.17	100.00%	99,823.25		
Rehabilitation of the thresher crossing at zone I , Palaris, Asingan	Palaris, Asingan	49,496.00	09.11.2017	7	11.16.17	100.00%	49,496.00		
Painting of Don Teofilo Bauzon Elem. School, Macalong, Asingan	Macalong, Asingan	5,289.43	14.11.2017	7	11.21.17	100.00%	5,289.43		
Construction of waiting shed at Calepaan, Asingan	Calepaan, Asingan	39,785.50	23.11.2017	7	11.30.17	100.00%	39,785.50		
Filling of top soil, construction of CR & Pavement of trading post at MACALONG, Asingan	Macalong, Asingan	497,585.69	29.11.2017	14	12.13.17	100.00%	497,585.69		
Continuation of the Construction of Covered Court at Bobonan, Asingan, Pangasinan	Bobonan, Asingan	134,087.00	05.12.2017	14	12.19.17	100.00%	134,087.00		
construction of CHB Lined canal at ZONE II, Brgy COLDIT, Asingan	Coldit, Asingan	103,916.00	06.12.2017	14	12.20.17	100.00%	103,916.00		
Repair of water pump at MRF, Asingan	Asingan	1,492.00	11.12.2017	7	12.18.17	100.00%	1,492.00		
Redevelopment of Asingan Town Plaza (phase II), Asingan	Asingan	9,987,966.93	12.12.2017		12.12.17	100.00%	9,987,966.93		
Battery charger for the maintenance of MRF,Asingan	Asingan	5,000.00	12.12.2017	7	12.19.17	100.00%	5,000.00		
Replacement of solenoid, radiator and wiring repair for mun. loader of this municipality	Asingan	14,900.00	12.12.2017	7	12.19.17	100.00%	14,900.00		
Supplies for the maintenance of MRF, Asingan	Asingan	30,900.00	12.12.2017	7	12.19.17	100.00%	30,900.00		
Supplies to be used at maintenance sports complex	Asingan	4,818.00	12.12.2017	7	12.19.17	100.00%	4,818.00		
Fabrication of grills for the newly constructed school building at Angela Valdez Ramos National High School	AVRNHS, Asingan	32,900.00	12.12.2017	14	12.26.17	100.00%	32,900.00		

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4TH QUARTER, CY 2017**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Installation of ceiling of the school canteen at Carosucan Norte national high school	Carosucan Norte, Asingan	32,907.50	12.12.2017	14	12.26.17	100.00%	32,907.50		
Construction of two units CR at Carosucan Sur National High School, Asingan	Carosucan osucan Sur, Asingan	32,863.00	12.12.2017	14	12.26.17	100.00%	32,863.00		
Construction of Waiting Shed at Macuban FMR , Domanpot, Asingan	Domanpot, Asingan	34,421.00	12.12.2017	14	12.26.17	100.00%	34,421.00		
Installation of pathway lights and landscaping in front of PPP Bldg. of Luciano Millan National High School, Asingan, Pang.	Poblacion West, Asingan	31,900.00	12.12.2017	14	12.26.17	100.00%	31,900.00		
Streetlights of San Vicente East, Asingan	San Vicente East, Asingan	22,325.00	12.12.2017	7	12.19.17	100.00%	22,325.00		
Repair of senior citizens office at brgy SAN VICENTE WEST	San Vicente West, Asingan	9,969.00	12.12.2017	7	12.19.17	100.00%	9,969.00		
Fabrication of Spandrel at Covered Court of San Vicente West Integrated School, Asingan, Pangasinan	San Vicente West, Asingan	49,875.50	12.12.2017	14	12.26.17	100.00%	49,875.50		
Payment of materials for the fabrication of movable canopy of BRGY SANCHEZ, Asingan	Sanchez, Asingan	24,760.00	12.12.2017	7	12.19.17	100.00%	24,760.00		
Construction of 3 stairs and walls of the backstage of new school stage at tobay national high school	Toboy, Asingan	32,885.00	12.12.2017	14	12.26.17	100.00%	32,885.00		
Replacement of pressure plate and bearing for 3 wheel vehicle (pog-pog) of Mun. of Asingan	Asingan	7,800.00	31.12.2017	7	01.07.18				on going
Replacement of ceiling at 2nd floor lobby, repainting of officers and fabrication of cabinets at various offices of Municipal Building	Asingan	500,000.00	31.12.2017	14	01.14.18				on going
Rehabilitation of 2 unit restroom of Mayor Francisco A. Sapigao Sr.Memorial Sports and Cultural Center	Asingan	200,000.00	31.12.2017	14	01.14.18				on going
Installation of streetlights at Sitio Catudayan, Bantog, Asingan, Pangasinan	Bantog, Asingan	29,720.90	31.12.2017	14	01.14.18				on going
Continuation of gate at Ariston Bantog National High School, Asingan, Pangasinan	Bantog, Asingan	32,234.00	31.12.2017	14	01.14.18				on going
Concreting of Multi-Purpose Pavement at Sitio Aragaag of Brgy. Bantog, Asingan Pangasinan	Bantog, Asingan	99,823.25	31.12.2017	14	01.14.18				on going
Continuation of the construction of main gate at Ariston-Bantog National High School	Bantog, Asingan	33,000.00	31.12.2017	14	01.14.18				on going
Fabrication of Basketball Stand at Brgy. Bantog, Asingan Pangasinan	Bantog, Asingan	40,000.00	31.12.2017	14	01.14.18				on going
Construction of proposed Brgy. MFR at Carosucan osucan Sur, Asingan Pangasinan	Carosucan Sur, Asingan	51,000.00	31.12.2017	14	01.14.18				on going

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4TH QUARTER, CY 2017**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Contract Duration	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
						% of Completion	Total Cost Incurred to Date		
Construction of Parapet in the Box Culvert at Sitio Dusan, Barangay Dupac, Asingan Pangasinan	Dupac, Asingan	9,920.00	31.12.2017	14	01.14.18				on going
Construction of perimeter fence at Asingan North Central School , Asingan Pangasinan	North Central, Asingan	140,000.00	31.12.2017	14	01.14.18				on going
Continuation of covered pathway at Toboy Elem. School, Asingan, Pangasinan	Toboy, Asingan	69,634.00	31.12.2017	14	01.14.18				on going
ECONOMIC DEVELOPMENT									
Repair and renovation of SLAUGHTERHOUSE, Asingan	Slaughterhouse, Asingan	1,098,666.98	03.10.2017	70	12.11.17	100.00%	1,098,666.98		on going
Payment of his contract for the construction of SHED between Bldg. B, Pavilion A and Dry Goods section at PUBLIC MARKET, Asingan	Public Market, Asingan	499,646.70	17.07.2017	150	12.14.17				on going
ENVIRONMENTAL MANAGEMENT									
<i>no transaction</i>									

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

M. V. Tinte
MARJORIE V. TINTE
Municipal Accountant

H. L. Ganigan-Chua
HON HEIDEE L. GANIGAN-CHUA
Municipal Mayor