

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4th QUARTER, CY 2016**

Pangasinan, Municipality of Asingan

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks | completion |
|---|------------------------------|--------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|---------|------------|
| | | | | | % of Completion | Total Cost Incurred to Date | | | |
| SOCIAL DEVELOPMENT | | | | | | | | | |
| Fabrication of movable canopy for Don T. Bauzon Elementary School, Asingan, Pangasinan | Macalong, Asingan | 49,752.00 | 10.04.16 | 10.19.16 | 100% | 49,752.00 | | | |
| Construction of MPH Phase II at Brgy. Car. Norte, Asingan, Pangasinan | Carosucan Norte, Asingan | 298,982.68 | 10.12.16 | 10.27.16 | 100% | 298,982.68 | | | |
| Construction of welcome Arc (Entrance Gate Phase II) at NRRES Sped Center, Asingan | Poblacion East/WEst, Asingan | 99,762.50 | 10.14.16 | 10.29.16 | 100% | 99,762.50 | | | |
| Construction of Waiting Shed at Brgy. Dupac, Asingan, Pangasinan | Dupac, Asingan | 15,207.50 | 10.19.16 | 11.03.16 | 100% | 15,207.50 | | | |
| Construction of 2 classroom ceiling at San Vicente West Integrated School, Asingan | San Vicente West, Asingan | 20,995.00 | 10.19.16 | 11.03.16 | 100% | 20,995.00 | | | |
| Repainting of Social Hall at San Vicente East Elem. School, Asingan, Pangasinan | San Vicente East, Asingan | 11,365.00 | 10.26.16 | 11.10.16 | 100% | 11,365.00 | | | |
| Installation of cabinet for classroom of Grade V-D at NRRES SPED center, Asingan, Pangasinan | Poblacion East/WEst, Asingan | 5,992.50 | 10.27.16 | 11.11.16 | 100% | 5,992.50 | | | |
| Construction of 5m X 10m elevated floor extension of multi-purpose hall of Toboy National High School, Asingan, Pang. | Toboy, Asingan | 14,786.70 | 11.02.16 | 11.17.16 | 100% | 14,786.70 | | | |
| Improvement of Day Care Center at Brgy. Ariston East, Asingan, Pang. | Ariston East, Asingan | 14,970.50 | 11.08.16 | 11.23.16 | 100% | 14,970.50 | | | |
| Repair of Multi-purpose hall at Brgy. Ariston East, Asingan, Pang | Ariston East, Asingan | 14,976.00 | 11.08.16 | 11.23.16 | 100% | 14,976.00 | | | |
| Construction of waiting shed at Ariston East | Ariston East, Asingan | 39,964.50 | 11.21.16 | 12.06.16 | 100% | 39,964.50 | | | |
| Redevelopment of the Asingan Town Plaza phase 1, Asingan, Pangasinan | Asingan | 2,797,501.05 | 11.23.16 | 04.22.17 | 50% | 1,403,547.65 | | | |
| Construction of Social Hall at Palaris Elementary School, Asingan, Pangasinan. | Palaris, Asingan | 798,876.54 | 11.24.16 | 12.09.16 | 100% | 798,876.54 | | | |
| Construction of two study shed at Carosucan Sur elementary school | Carosucan Sur, Asingan | 88,563.00 | 11.28.16 | 12.13.16 | 100% | 88,563.00 | | | |
| Fabrication of movable canopy at Brgy. Palaris, Asingan, Pangasinan | Palaris, Asingan | 69,430.50 | 12.02.16 | 12.17.16 | 100% | 69,430.50 | | | |
| Fabrication of iron grills of Multi Purpose Building at San Vicente East, Asingan, Pangasinan | San Vicente East, Asingan | 59,340.00 | 12.02.16 | 12.17.16 | 100% | 59,340.00 | | | |
| Construction of two storey multi purpose building phase II | Poblacion East, Asingan | 5,634,877.50 | 12.06.16 | 05.05.17 | 15% | 845,231.63 | | | |

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4th QUARTER, CY 2016**

Pangasinan, Municipality of Asingan

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks | completion |
|--|---------------------------|------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|---------|------------|
| | | | | | % of Completion | Total Cost Incurred to Date | | | |
| Continuation of concreting of road shoulder at Bobonan, Asingan, Pangasinan | Bobonan, Asingan | 59,350.00 | 10.13.16 | 10.28.16 | 100% | 59,350.00 | | | |
| Concrete topping of playground at Carosucan Norte elementary School, Asingan | Carosucan Norte, Asingan | 49,870.00 | 10.19.16 | 11.03.16 | 100% | 49,870.00 | | | |
| Construction of FMR at Coldit, Asingan, Pangasinan | Coldit, Asingan | 299,822.50 | 10.24.16 | 11.08.16 | 100% | 299,822.50 | | | |
| Rehabilitation of the damage Brgy. Road at Zone 7, Bobonan, Asingan, Pangasinan | Bobonan, Asingan | 44,480.00 | 10.28.16 | 11.12.16 | 100% | 44,480.00 | | | |
| Construction of 5 span perimeter fence at Brgy. Sanchez, Asingan, Pangasinan | Sanchez, Asingan | 48,940.00 | 11.02.16 | 11.17.16 | 100% | 48,940.00 | | | |
| Installation of reinforced pipe at Sitio Masicampo, Dupac, Asingan, Pang. | Dupac, Asingan | 6,470.00 | 11.07.16 | 11.22.16 | 100% | 6,470.00 | | | |
| Concreting of local access road at Sitio Hacienda, Brgy. Toboy, Asingan, Pang. | Toboy, Asingan | 35,472.50 | 11.07.16 | 11.22.16 | 100% | 35,472.50 | | | |
| Rehabilitation of streetlights at Ariston West, Asingan, Pang. | Ariston West, Asingan | 9,844.00 | 11.08.16 | 11.23.16 | 100% | 9,844.00 | | | |
| Construction of road shoulder at Zone I, Brgy. Coldit, Asingan, Pang. | Coldit, Asingan | 49,295.00 | 11.11.16 | 11.26.16 | 100% | 49,295.00 | | | |
| Rehabilitation of streetlights at Barangay San Vicente west | San Vicente West, Asingan | 19,982.50 | 11.21.16 | 12.06.16 | 100% | 19,982.50 | | | |
| Regravelling of local access road, Pao, Ariston East, Asingan, Pang. | Ariston East, Asingan | 34,500.00 | 11.28.16 | 12.13.16 | 100% | 34,500.00 | | | |
| Concrete topping of pathways in front of Marcos Type Building at Palaris Elem. School, Asingan, Pangasinan | Palaris, Asingan | 24,626.00 | 12.02.16 | 12.17.16 | 100% | 24,626.00 | | | |
| Construction of road shoulder at Brgy Toboy (Libtong East) Asingan Pangasinan | Toboy, Asingan | 99,391.00 | 12.12.16 | 12.27.16 | 100% | 99,391.00 | | | |
| Installation of Sub Meter at Satellite Market | Asingan | 26,772.50 | 12.15.16 | 12.30.16 | 100% | 26,772.50 | | | |
| Concreting of Local Access Road at Sitio, Bantog, Asingan, Pangasinan | Bantog, Asingan | 10,563.00 | 12.15.16 | 12.30.16 | 100% | 10,563.00 | | | |
| Installation of Sub. Meter at Satellite Market at Brgy. Toboy, Asingan, Pangasinan | Toboy, Asingan | 7,965.00 | 12.15.16 | 12.30.16 | 100% | 7,965.00 | | | |
| Concreting the local access road at Sitio Lipit, Asingan, Pangasinan | Asingan | 38,223.00 | 12.16.16 | 12.31.16 | 100% | 38,223.00 | | | |
| one (1) unit gasoline engine 7.5hp | Asingan | 19,750.00 | 12.20.16 | 01.04.17 | 100% | 19,750.00 | | | |

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4th QUARTER, CY 2016**

Pangasinan, Municipality of Asingan

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks | completion |
|---|--------------------------|------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|---------|------------|
| | | | | | % of Completion | Total Cost Incurred to Date | | | |
| Concreting of FMR at Bantog, Asingan, Pangasinan | Bantog, Asingan | 19,995.08 | 12.21.16 | 01.05.17 | 100% | 19,995.08 | | | |
| Road repair at Sitio Sinapog Pob East Asingan Pangasinan | Poblacion East, Asingan | 19,955.25 | 12.21.16 | 01.05.17 | 100% | 19,955.25 | | | |
| Rehabilitation of fence at Sobol Elem. School, Asingan, Pangasinan | Sobol, Asingan | 44,990.90 | 12.21.16 | 01.05.17 | 100% | 44,990.90 | | | |
| Painting of pedestrian crossing at Zone I, Palaris, Asingan | Palaris, Asingan | 2,660.00 | 12.22.16 | 01.06.17 | 100% | 2,660.00 | | | |
| Concreting of road shoulder at Zone 7 at Sobol, Asingan, Pangasinan | Sobol, Asingan | 99,071.00 | 12.23.16 | 01.07.17 | 100% | 99,071.00 | | | |
| Foundation seeds to distribute for deserving farmers of the Mun. of Asingan | ASingan | 24,000.00 | 12.28.16 | 01.12.17 | 100% | 24,000.00 | | | |
| | | | | | | | | | |
| ENVIRONMENTAL MANAGEMENT | | | | | | | | | |
| Repair of engine motor for plastic shredder to be used at MRF Asingan, Pangasinan | Asingan | 3,000.00 | 10.12.16 | 10.19.16 | 100% | 3,000.00 | | | |
| Garbage Truck for use at Brgy. Ariston East, Asingan, Pangasinan | Ariston East, Asingan | 200,000.00 | 10.14.16 | 10.21.16 | 100% | 200,000.00 | | | |
| Concrete topping of playground at Carosucan Norte elementary School, Asingan | Carosucan Norte, Asingan | 5,000.00 | 10.19.16 | 10.26.16 | 100% | 5,000.00 | | | |
| 6 units pitcher and 2 units jetmatic pump to be used at Brgy. Toboy, Asingan, Pangasinan | Toboy, Asingan | 21,100.00 | 10.19.16 | 10.26.16 | 100% | 21,100.00 | | | |
| Filling Materials for Toboy elem. School, Asingan | Toboy, Asingan | 14,804.68 | 10.19.16 | 10.26.16 | 100% | 14,804.68 | | | |
| Construction of one unit comfort room at senior citizens office at Brgy Macalong Asingan Pangasinan | Macalong, Asingan | 39,858.00 | 10.27.16 | 11.03.16 | 100% | 39,858.00 | | | |
| Construction of comfort room at Senior Citizens Office of Ariston West | Ariston West, Asingan | 49,954.50 | 11.07.16 | 11.14.16 | 100% | 49,954.50 | | | |
| Repair/rehabilitation of box culvert at Masicampo, Dupac, Asingan, Pangasinan | Dupac, Asingan | 45,482.00 | 11.07.16 | 11.14.16 | 100% | 45,482.00 | | | |
| Concreting of canal in front of the Carosucan Sur Elementary School, Asingan, Pangasinan | Carosucan Sur, Asingan | 141,870.00 | 11.24.16 | 12.01.16 | 100% | 141,870.00 | | | |
| Filling Materials used for the proposed Basketball Court at Brgy. Pob. East, Asingan, Pangasinan | Poblacion East, Asingan | 49,711.80 | 11.24.16 | 12.01.16 | 100% | 49,711.80 | | | |

**20% COMPONENT OF THE IRA UTILIZATION
FOR THE 4th QUARTER, CY 2016**

Pangasinan, Municipality of Asingan

| Program or Project | Location | Total Cost | Date Started | Target Completion Date | Project Status | | No. of Extensions, if any | Remarks | completion |
|---|---------------------------|------------|--------------|------------------------|-----------------|-----------------------------|---------------------------|---------|------------|
| | | | | | % of Completion | Total Cost Incurred to Date | | | |
| Installation of Pitcher Pump at Sitio Sinapog, Pob. East, Asingan, Pang. | Poblacion East, Asingan | 20,892.60 | 12.07.16 | 12.14.16 | 100% | 20,892.60 | | | |
| Construction Of footbridge at Sitio Nangar-Aroan, San Vicente West, Asingan, Pangasinan | San Vicente West, Asingan | 29,990.00 | 12.08.16 | 12.15.16 | 100% | 29,990.00 | | | |
| Installation/drilling of pitcher pump at the Slaughterhouse, Asingan, Pangasinan | Asingan | 1,425.00 | 12.09.16 | 12.16.16 | 100% | 1,425.00 | | | |
| Installation of pitcher pump at Purok Cappia, Domanpot, Asingan, Pang. | Domanpot, Asingan | 19,160.00 | 12.20.16 | 12.27.16 | 100% | 19,160.00 | | | |
| Installation of pitcher pump at Zone 1, 6, & 7 Brgy. Sobol, Asingan, Pang. | Sobol, Asingan | 11,565.00 | 12.20.16 | 12.27.16 | 100% | 11,565.00 | | | |
| Repair/Clearing of Drainage at Public Market (P. Ramos St.), Asingan, Pangasinan | Asingan | 137,529.00 | 12.21.16 | 12.28.16 | 100% | 137,529.00 | | | |
| Re-tilling of female Comfort Room at Toboy Multi-purpose Hall, Asingan, Pangasinan | Asingan | 6,706.00 | 12.21.16 | 12.28.16 | 100% | 6,706.00 | | | |
| Retailing of female comfort room at Toboy Multi Purpose Hall, Asingan, Pangasinan | Toboy, Asingan | 26,286.00 | 12.21.16 | 12.28.16 | 100% | 26,286.00 | | | |
| Janitorial Equipment | Asingan | 198,000.00 | 12.22.16 | 12.29.16 | 100% | 198,000.00 | | | |
| Repair of kitchen and construction of comfort room at Calepaan Day Care Center and Health Center, Asingan, Pangasinan | Calepaan, Asingan | 86,799.50 | 12.22.16 | 12.29.16 | 100% | 86,799.50 | | | |
| Repair of Gates, Fabrication of Canal Cover & Steel Mesh at Slaughterhouse, Asingan, Pang. | Asingan | 39,454.50 | 12.23.16 | 12.30.16 | 100% | 39,454.50 | | | |
| Construction of Grouted Rip Rap at Zone 6 & 7 at Sobol, Asingan, Pangasinan | Sobol, Asingan | 99,260.00 | 12.23.16 | 12.30.16 | 100% | 99,260.00 | | | |
| | | | | | | - | | | |
| | | | | | | - | | | |

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MARJORIE V. TINTE
MARJORIE V. TINTE
Municipal Accountant

HON HEIDEE L. GANIGAN-CHUA
HON HEIDEE L. GANIGAN-CHUA
Municipal Mayor