


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 1st QUARTER, CY 2016**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rehabilitation of School Buildings, Drinking facilities etc	Asingan	1,384,500.00	01.08.2015	30.04.2016	87%	1,207,558.20		LGU Counter part - BUB 2014
Construction of Day Care Center	Carosucan Sur, Asingan	750,000.00	01.12.2015	03.02.2016	100%	750,000.00		BUB 2015- DSWD FO1
construction of Day Care Center (1st tranche)	Ariston East, Ariston West, Baro, Bobonan, Asingan	1,500,000.00	20.01.2016	07.02.2016	100%	1,500,743.18		DSWD FO1 (not a BUB project)
Funds from DOLE RO1 for BUB 2015 - Nego Kart	Asingan	810,000.00	01.12.2015	30.01.2016	100%	810,000.00		BUB 2015 - DOLE RO1
Supplementary Feeding Program	Asingan	1,170,000.00	28.07.2015	28.02.2016	99.60%	1,165,377.39		DSWD FO1
Core Local Road	Ariston East, Calepaan (Riverside), Macalong - Domanpot, Crosucan Norte (Estrella Road)	15,000,000.00	22.02.2016	31.05.2016	36.43%	5,464,085.75		DILG BUB 2016
Certified Seeds distributed to farmers affected by Typhoon	Asingan	596,785.00	27.01.2016	11.02.2016	100.00%	596,785.00		LDRRMF
Construction of Perimeter Fence for the Trading Post	Macalong, Asingan	985,000.00	24.08.2015	03.12.2015	99.94%	984,366.16		BUB 2015 - LGU Counter part
Capability Building of Day Care Workers in the Different tool and Laws of Day Care Program and Capability Building of Parents Effectiveness Service Volunteers in the conduct of PES Sessions under BUB CY 2015	Asingan	200,000.00	18.11.2015	31.03.2016	100%	200,000.00		BUB 2015 - DSWD FO1
Rehabilitation of Street lights in Sitio Masicampo and Dusan in Dupac	Dupac, Asingan	99,545.00	06.01.2016	13.01.2016	100%	99,545.00		LDRRMF
Construction of Hanging Bridge	Poblacion East( along Chico River), Asingan	249,370.31	22.01.2016	05.02.2016	100.00%	249,370.31		LDRRMF
90% Establishment of trading post under the Bottom-up Budgeting (BUB) Program cy 2015	Macalong, Asingan	3,402,000.00	16.10.2015	30.04.2016	99.98%	3,401,472.82		DA RO1

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MARJORIE V. TINTE**  
Municipal Accountant

  
**HON HEIDEE L. GANIGAN-CHUA**  
Municipal Mayor