


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 1ST QUARTER, CY 2015**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Local Access Road	Calepaan, Asingan	1,270,000.00	12/12/14	01/16/15	100%	1,016,000.00		Funds transferred from DILG RO1
Local Access Road	Calepaan, Asingan	127,000.00	12/12/2014	01/16/15	100%	96,061.00		LGU Counter part
TESDA Training (welding)	ASingan	48,960.00	12/3/2014	2/3/2015	100%	48,960.00		BUB LGU Counter part
Supplementary Feeding	20 Day Care Center in Asingan	177,318.27	01/01/15	03/31/15	100%	176,987.90		Funds from DSWD RO1
Purchased of 1 unit Mini-Dumprack	Asingan	1,298,000.00	Jan-15	Jan-15	100%	1,298,000.00		Calamity Fund
Purchase of 1 unit shredder	Asingan	180,000.00	02/01/15	02/10/15	100%	180,000.00		BUB DA
CHB Lined Canal	Carousucan Sur	49,938.00	Feb-15	2/10/2015	100%	49,938.00		Calamity Fund
Training on Organic Agriculture	Asingan	125,825.00	02/23/15	04/30/15	100%	125,825.00		BUB DA
Purchase of Vermi tea brewer, worms and molasses	Asingan	96,000.00	03/01/15	03/05/15	100%	96,000.00		BUB DA
Purchase of 1 unit trailer	Asingan	70,000.00	03/01/15	03/09/15	100%	70,000.00		BUB DA
Purchased of 1 unit Pay loader	Asingan	2,500,960.00	Mar-15	Mar-15	100%	2,500,960.00		Calamity Fund
Irrigation Canal in Capampangan, Bantog	Bantog, Asingan	179,649.50	Mar-15	Mar-15	100%	179,649.50		LGU Counter part
Vermi house in MRF	Bantog, Asingan	149,619.00	Mar-15	Mar-15	100%	149,619.00		BUB DA

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MARJORIE V. TINTE
Municipal Accountant


HON. HEIDEE GANIGAN - CHUA
Municipal Mayor