

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 1ST QUARTER, CY 2019**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Senior Citizen's Multi-Purpose Building at Brgy. Ariston East, Asingan, Pangasinan	Ariston East, Asingan	998,650.00	25.06.2018	18.10.2018	100%	998,650.00	45	DSWD RO1
Construction of one (1) Day Care Center at Brgy. Sobol, Asingan, Pangasinan	Sobol, Asingan	799,382.78	25.06.2018	26.10.2018	100%	799,382.78	60	DSWD RO1
Construction of one (1) Day Care Center at Brgy. Cabalitian, Asingan, Pangasinan	Cabalitian, Asingan	799,382.78	25.06.2018	26.10.2018	100%	799,382.78	60	DSWD RO1
DSWD ROI for viand and rice of 880 children in the implementation of SFP CY 2018	Asingan	1,584,000.00	01.08.2018	31.12.2018	100%	1,584,000.00		DSWD
Construction of Riverbank Slope Protection, Calepaan, Asingan Pangasinan (PCF-SGLG 2017)	Calepaan, Asingan	1,999,038.35	17.09.2018	01.12.2018	100%	1,999,038.35	35	DILG-PCF - SGLG 2017
S.K. Mandatory Training, Federation Orientation and Election	Asingan	278,900.00	01.04.2018	31.07.2018	35%	96,628.50		BRGY SK FUND
S.K. and Barangay Election 2018	Asingan	210,000.00	01.04.2018	31.07.2018	75%	156,680.40		BRGY FUNDS

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 1ST QUARTER, CY 2019**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Construction of Containment Area Building and Storage Room at Asingan MRF (Fund from LBP Check #1399921 dated 10/19/18 to 6011-8 from DENR to MRF projects)	Asingan	500,000.00	18.02.2019	25.03.2019	100%	398,981.92		DENR
Rehabilitation of Multi Purpose Hall/Evacuation Center at Brgy. Ariston East, Asingan	Ariston East, Asingan	122,000.00	23.11.2018	03.12.2018	100%	-		CF
Rehabilitation of Line Canal in front of Multi Purpose Hall at Brgy. Carosucan Norte Asingan Pangasinan	Carosucan Norte, Asingan	119,486.00	23.11.2018	03.12.2018	100%	-		CF
Construction of Line Canal at Brgy. Cabalitian, Asingan Pangasinan	Cabalitian, Asingan	84,569.00	23.11.2018	03.12.2018	100%	-		CF
Extension of Line Canal at Coldit Elementary School, Asingan Pangasinan	Coldit, Asingan	89,695.00	23.11.2018	03.12.2018	100%	-		CF

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

*MV Tinte*  
**MARJORIE V. TINTE**  
Municipal Accountant

*H. Ganigan*  
**HON. HEIDEE GANIGAN - CHUA**  
Municipal Mayor