



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 2nd QUARTER, CY 2016**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rehabilitation of School Buildings, Drinking facilities etc	Asingan	1,384,500.00	01.08.2015	30.08.2016	87%	1,207,558.20		LGU Counter part - BUB 2014
construction of Day Care Center	Ariston East, Ariston West, Baro, Bobonan, Asingan	3,000,000.00	20.01.2016	22.04.2016	90%	2,686,360.22		DSWD FO1 (not a BUB project)
Core Local Road	Ariston East, Calepaan (Riverside), Macalong - Domanpot, Crosucan Norte (Estrella Road)	15,000,000.00	22.02.2016	12.04.2016	70.14%	10,520,611.26		DILG BUB 2016
Construction of Multi Purpose Building (Funds from DPWH Rosales- total allotment P2M)	Asingan	2,000,000.00	27.05.2016	30.09.2016	9.96%	199,256.40		Funds from DPWH
90% Establishment of trading post under the Bottom-up Budgeting (BUB) Program cy 2015	Macalong, Asingan	3,780,000.00	16.10.2015	30.04.2016	89.99%	3,401,472.82		DA RO1

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MARJORIE V. TINTE**  
Municipal Accountant

  
**HON HEIDEE L. GANIGAN-CHUA**  
Municipal Mayor