



**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES  
FOR THE 3rd QUARTER, CY 2016**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rehabilitation of School Buildings, Drinking facilities etc	Asingan	1,384,500.00	01.08.2015	15.12.2016	90%	1,243,497.56		LGU Counter part - BUB 2014
construction of Day Care Center	Ariston East, Ariston West, Baro, Bobonan, Asingan	3,000,000.00	20.01.2016	22.04.2016	90%	2,700,743.18		DSWD FO1 - construction completed but not yet paid
Core Local Road	Ariston East, Calepaan (Riverside), Macalong - Domanpot, Crosucan Norte (Estrella Road)	15,000,000.00	22.02.2016	12.04.2016	90.01%	13,502,038.88		DILG BUB 2016- completed but not yet paid
Construction of Multi Purpose Building (Funds from DPWH Rosales- total allotment P2M)	Asingan	2,000,000.00	27.05.2016	30.09.2016	42.79%	855,862.72		Funds from DPWH ( funds TF as of 9/31/16 - P1M)
Construction of stone masonry at Nayaknak at Sobol	Sobol, Asingan	500,000.00	09.09.2016	16.09.2016	100.00%	499,895.63		Excise tax
Construction of Multi Purpose drying pavement at Brgy. Sobol, Asingan, Pangasinan	Sobol, Asingan	279,512.61	05.10.2016	12.10.2016	0%	-		Funds from DA - P171, 000.00 (90% only)
Stipend for the indigent senior citizens for the 3rd quarter 2016 (Social Pension)	Asingan	951,000.00	21.09.2016	30.09.2016	100.00%	951,000.00		Funds from DSWD P951,000.00
Establishment of trading post under the Bottom-up Budgeting (BUB) Program cy 2015	Macalong, Asingan	3,780,000.00	16.10.2015	30.04.2016	100.00%	3,779,341.02		DA RO1

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

  
**MARJORIE V. TINTE**  
Municipal Accountant

  
**HON HEIDEE L. GANIGAN-CHUA**  
Municipal Mayor