

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 3RD QUARTER, CY 2019**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Upgrading Local Access Road at Brgy. Carosucan Norte - Carosucan Sur, Asingan, Pangasinan	Carosucan Norte - Carosucan Sur, Asingan, Pangasinan	4,597,512.74	27.09.2019	21.11.2019	5.45%	-		AM 2019
Upgrading Local Access Road at Brgy. Coldit - San Vicente West, Asingan, Pangasinan	Coldit - San Vicente West, Asingan, Pangasinan	5,041,694.49	27.09.2019	26.11.2019	0.05%	-		AM 2019
Construction of Footbridge at Brgy. Sanchez, Asingan, Pangasinan	Sanchez, Asingan, Pangasinan	1,998,774.69	27.09.2019	21.12.2019	0.04%	-		AM 2019

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

MV Tinte
MARJORIE V. TINTE
Municipal Accountant

Carlos E. Lopez, Jr.
ENGR. CARLOS E. LOPEZ, JR.
Municipal Mayor