


**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER, CY 2015**


Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rehabilitation of School Buildings, Drinking facilities etc	Asingan	1,384,500.00	01.08.2015	30.04.2016	81%	1,117,637.20		LGU Counter part - BUB 2014
Repair and expansion of Day Care Centers	(Ariston West, SVE and Domanpot) Asingan	750,000.00	25.09.2015	16.12.2015	100%	746,353.36		BUB 2015- DSWD FO1
Construction of Day Care Center	Carosucan Sur, Asingan	750,000.00	01.12.2015	03.02.2015	96%	719,325.81		BUB 2015- DSWD FO1
Early Development Learning Materials	Asingan	500,000.00	15.09.2015	31.12.2015	100%	500,000.00		BUB 2015- DSWD FO1
construction of Day Care Center (1st tranche)	Ariston East, Ariston West, Baro, Bobonan, Asingan	1,500,000.00	20.01.2016	07.02.2016	0%			DSWD FO1 (not a BUB project)
Funds from DOLE RO1 for BUB 2015 - Nego Kart	Asingan	810,000.00	01.12.2015	30.01.2016	42%	337,500.00		BUB 2015 - DOLE RO1
Supplementary Feeding Program	Asingan	1,170,000.00	28.07.2015	28.02.2016	72%	842,879.79		DSWD FO1
Construction of Perimeter Fence for the Trading Post	Macalong, Asingan	985,000.00	24.08.2015	03.12.2015	80%	789,460.58		BUB 2015 - LGU Counter part
Partial Filling for the Trading Post	Macalong, Asingan	185,000.00	01.09.2015	18.11.2015	100%	184,607.67		
Construction of Diversion Canal for the Trading Post	Macalong, Asingan	550,000.00	24.08.2015	16.10.2015	100%	549,624.60		BUB 2015 - LGU Counter part

Capability Building of Day Care Workers in the Different tool and Laws of Day Care Program and Capability Building of Parents Effectiveness Service Volunteers in the conduct of PES Sessions under BUB CY 2015	Asingan	200,000.00	18.11.2015	31.03.2016	58%	115,000.00		BUB 2015 - DSWD FO1
50% reestablishment of trading post under the Bottom-up Budgeting (BUB) Program cy 2015	Macalong, Asingan	1,890,000.00	16.10.2015	30.04.2016	100%	1,889,341.02		DA RO1
Social pension stipend for the 502 social pension beneficiaries for the 3rd and 4th quarter 2015 under OR#0571047	Asingan	1,506,000.00	17.11.2015	28.12.2015	100%	1,506,000.00		DSWD FO1

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.


MARJORIE V. TINTE
Municipal Accountant


HON HEIDEE L. GANIGAN-CHUA
Municipal Mayor