

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 4th QUARTER, CY 2016**

Pangasinan, Municipality of Asingan

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					% of Completion	Total Cost Incurred to Date		
Rehabilitation of School Buildings, Drinking facilities etc	Asingan	1,384,500.00	01.08.2015	15.12.2016	90%	1,243,497.56		LGU Counter part - BUB 2014
Supplementary Feeding Program (SFP) for CY 2016	Asingan	1,564,200.00	01.06.2016	30.03.2016	3%	48,664.00		DSWD RO1
Fund transfer from DSWD RO1 for the social pension of the beneficiaries for the 634 social pension beneficiaries for the 4th quarter of 2016	Asingan	951,000.00	06.12.2016	29.12.2016	100%	951,000.00		DSWD RO1
Continuation/completion of Rural Health Unit(RHU) Building at the Municipality of Asingan, Pangasinan	Asingan	4,988,906.54	16.09.2016	13.02.2017	15%	748,335.98		Fund from DOH RO1
construction of Day Care Center	Ariston East, Ariston West, Baro, Bobonan, Asingan	3,000,000.00	20.01.2016	22.04.2016	100%	3,000,000.00		DSWD FO1 - construction completed and paid in full
Core Local Road	Ariston East,Calepaan (Riverside), Macalong - Domanpot, Crosucan Norte (Estrella Road)	15,000,000.00	22.02.2016	12.04.2016	100.00%	14,974,573.64		DILG BUB 2016- completed and paid in full
Construction of Multi Purpose Building (Funds from DPWH Rosales- total allotment P2M)	Asingan	2,000,000.00	27.05.2016	30.09.2016	44.14%	882,802.72		Funds from DPWH (funds TF as of 9/31/16 - P1M)
Construction of Multi Purpose drying pavement at Brgy. Sobol, Asingan, Pangasinan	Sobol, Asingan	279,512.61	05.10.2016	12.10.2016	100%	279,512.61		Funds from DA - P171, 000.00 (90% only)

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctness of the data or information contained in this document.

M. V. Tinte
MARJORIE V. TINTE
Municipal Accountant

H. Ganigan-Chua
HON HEIDEE L. GANIGAN-CHUA
Municipal Mayor